

## Progress report of ongoing projects of Bangladesh Railway for the month of April-2017

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2016-2017)			RADP Allocation (2016-2017)		Released of fund (2016-2017)		Financial progress (% of Total RADP)										
			Total P.A. GoB (DRGA_CF) (RPA)	Target (% / No.)	April-2017	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	April-2017			Current Year (2016-2017)			Cumulative since beginning		
												Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue

(Figures in Lakh Taka)

### INVESTMENT PROJECTS :

<b>1</b>	<b>BANGLADESH RAILWAY SECTOR IMPROVEMENT PROJECTS.</b>	252743.44				4545	600	1426.50	450.00	6.58	0.14%		1421.39	31.27%	300.00	239683.82	94.83%	13307.12
		205962.43				2370							583.81	24.63%		199122.54		
		46781.01				2175	2670	1426.50	720.25	6.58	0.30%		837.58	38.51%	1172.60	40561.28		224454.01
						(1025)	1875	(706.25)	706.25	6.58		6.58	(188.79)	248.79	(5814.63)	15229.81		
	9040: (a) Construction of Double Line Track from Tongi to Bhairabazar Including Signalling (2nd Revised).(ADB) (01.07.2006 to 30.06.2017) PD (PBRLP), Sukumar Voumik, Mobile: 01770799899	221261.37 182308.84 38952.53			100%	1880	600	807.75	450.00	3.39	0.18%		411.24	21.87%	300.00	216897.93	98.03%	10312.12
	9050: (b) Reforms of Bangladesh Railway (1st Revised).(ADB) (01.07.2006 to 30.06.2017) PD (Reforms), Syed Faroque Ahmed, Mobile: 01711505304	31482.07 23653.59 7828.48	8.45%	0.01%	91.56%	2665		618.75		3.19	0.12%		1010.15	37.90%		22785.89	72.38%	2995.00
						1850		1850		583.81	31.56%		583.81	31.56%		17727.60		
						815	2050	618.75	412.50	3.19	0.39%		426.34	52.31%	872.60	5058.29		18955.73
						(265)	615	(206.25)	206.25	(3.19)		3.19	(77.55)	137.55	137.55	(548.11)	3830.16	
<b>2</b>	6536: Remodelling of Khulna Railway Station & Yard and Development of Operational Facilities of Benapole Railway Station (1st Revised).(GoB) (01.07.2007 to 31.12.2016) DEN-1, PXC, Md. Reyad Ahmed, Mobile: 01711691591	7578.32	29.45%	0.50%	15.89%	86.44%	2330		992.50				984.18	42.24%		5979.80	78.91%	
		7578.32					2330	2325	992.50	982.50			984.18	42.24%	982.50	5979.80		5965.01
						(5)	5	(10.00)	10.00			(1.68)	1.68	1.68	(14.79)	14.79		
<b>3</b>	<b>DHAKA-CHITTAGONG RAILWAY DEVELOPMENT PROJECTS.</b>	211445.13				15267	3000	2891.00					1826.49	11.96%		193697.52	91.61%	8428.08
		66416.87				8900		75.00					212.93	2.39%		64805.16		
		145028.26				6367	14631	2816.00	2700.00				1613.56	25.34%	1683.81	128892.36		176950.06
		(17500.00)				(386)	636	116.00	191.00				142.68	142.68	4776.74	16747.46		
	6538: (a) Improvement of Pahartali Workshop (1st Revised).(DRGA) (01.07.2007 to 30.06.2017) CME (East), Md. Monjur-Ul-Alam Chowdhury, Mobile: 01711506110	21788.70 21788.70 (17500.00)		1.00%	17.00%	67.00%	14473	3000	2706.00				1613.56	11.15%		6214.69	28.52%	
						8650		2706.00	2700.00			1613.56	27.71%	1613.56	6214.69		6205.88	
						5823	14353	(6.00)	6.00						(8.81)	8.81		

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2016-2017)			RADP Allocation (2016-2017)		Released of fund (2016-2017)		Financial progress (% of Total RADP)										
			Target (% / No.)	April-2017	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	April-2017			Current Year (2016-2017)			Cumulative since beginning			
											Total P.A. GoB (GoB Rev) (RPA)	%	Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	Others Capital Revenue	
(Figures in Lakh Taka)																				
	6540: (b) Consulting Engineering Service for Dhaka-Chittagong Railway Development Project & Skill Development Program (2nd Revised).(JICA) (01.07.2007 to 30.06.2017) GM (DA-CTG Railway development Project), Qazi Md. Rafiqul Alam, Mobile: 01711691664	16469.94 13134.94 3335.00	264 259 5		100.00%		360 250 110		185.00 75.00 110.00					212.93 212.93	59.15% 85.17%		15248.42 12040.97 3207.45	92.58%	70.25 142.68	70.25 15178.17
	6640: (c) Track Doubling Between Laksam and Chinki-Astan (2nd Revised).(JICA) (01.07.2007 to 30.06.2016) GM (DA-CTG Railway development Project), Qazi Md. Rafiqul Alam, Mobile: 01711505301	173186.49 53281.93 119904.56			100%		434 434 (156)	278 156									172234.41 52764.19 119470.22	99.45%	8428.08 170673.93 (1560.48)	1560.48
4	5330: Export Infrastructure Development Project.(WB) (01.07.2009 to 31.12.2013) CPLO, Md. Anowarul Hoque, Mobile: 01711506148	114043.35 85062.92 28980.43					1 1 (1)	1												
5	5100: Construction of Pachuria-Faridpur-Bhanga Sections of Bangladesh Railway (1st Revised).(GoB) (01.07.2010 to 31.12.2016) Addl. CE (Track) (West), Md. Abu Jafar Miah, Mobile: 01711691573	29216.32 29216.32	4.81%		0.06% 95.25%		1082 1082 (1)	1081 1	395.50 395.50 (0.50)	395.00 395.00 0.50				19.81 19.81	1.83% 1.83%	19.81	27652.48 27652.48 (7.70)	94.65%	27644.78 7.70	
6	5200: Construction of Single Line Dual Gauge (DG) Railway Track from Dohazari to Cox's Bazar via Ramu and Ramu to Gundum Near Myanmar (1st Revised).(ADB) (01.07.2010 to 30.06.2022) PD (DHZ-Cox's Bazar), Md. Mofizur Rahman, Mobile: 01755500468	1803447.50 1311540.86 491906.64	7.90%	0.10%	0.50% 2.60%		103175 103175 (316)	102859 316	102484.00 102484.00 (225.00)	102259.00 225.00	45826.94 45826.94 (87.94)	44.42% 44.42%	45739.00 87.94	102395.25 102395.25 (136.25)	99.24% 99.24%	102259.00 136.25	228757.02 228757.02 (212.06)	12.68%	228544.96 212.06	
7	5400: Rehabilitation of Kalukhali-Bhatiapara Section and Construction of Kashiani-Gopalganj-Tungipara New Rail Line (1st Revised).(GoB) (01.10.2010 to 31.12.2017) CE (West), Md. Ramzan Ali, Mobile: 01711506102	202372.63 202372.63	35.00%	0.46%	12.10% 66.96%		29000 29000 (150)	28850 150	21687.50 21687.50 (125.00)	21562.50 125.00	565.00 565.00	1.95% 1.95%	565.00	21687.43 21687.43 (96.54)	74.78% 74.78%	21590.89 96.54	128893.47 128893.47 (546.88)	63.69%	128346.59 546.88	

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2016-2017)			RADP Allocation (2016-2017)		Released of fund (2016-2017)		Financial progress (% of Total RADP)									
			Target (% / No.)	April-2017	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	April-2017			Current Year (2016-2017)			Cumulative since beginning		
											Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue
(Figures in Lakh Taka)																			
8	5500: Construction of a New Railway Line from Ishurdi to Dhalarcha Via Pabna (1st Revised).(GoB) (01.10.2010 to 30.06.2017) Addl. CE (Bridge) (West), Md. Suboktugin, Mobile: 01711691574	143602.67 143602.67	24.00%	1.20%	15.15%	83.99%	27000 27000 (700)	26300 700	27000.00 (700.00)	26300.00 700.00	6345.45 (446.05)	23.50%	5899.40 446.05	22470.30 (670.30)	83.22%	21800.00 670.30	117576.13 (1580.76)	81.88%	115995.37 1580.76
9	5530: Rehabilitation of Laksam-Chandpur Section of Bangladesh Railway (1st revised).(GoB) (01.10.2011 to 30.06.2017) DEN-1 (CTG), Md. Rafiqul Islam, Mobile: 01711691546	17027.45 17027.45	22.00%	1.00%	10.50%	88.00%	2500 2500	2500	879.00 879.00	879.00	40.14 40.14	1.61%	40.14	658.14 658.14	26.33%	658.14	14146.30 (21.59)	83.08%	253.00 21.59
10	5540: Construction of 2nd Bhairab & 2nd Titas Bridges with Approach Rail Lines.(LOC) (01.11.2010 to 31.12.2016) ENC (Project), Md. Abdul Hai, Mobile: 01711506113	95920.49 82620.00 13300.49	14.00%	2.98%	19.50%	98.00%	30068 25400 4668 (668)	4000 28500 1568	3295.50 3295.50 (295.50)	3000.00 3000.00 295.50	285.35 229.36 55.99 (55.99)	0.95% 0.90% 1.20%	285.35	12393.69 9828.82 2564.87 (304.47)	41.22% 38.70% 54.95%	2260.40 11213.51 1180.18	76264.05 70139.42 6124.63 (1251.86)	79.51% 79.51% 79.51%	4801.67 4801.67 71253.12 5010.93
11	5560: Construction of Khulna-Mongla Port Rail Line (1st revised).(LOC) (01.12.2010 to 30.06.2018) GM (Project), Md. Mojibar Rahman, Mobile: 01711505313	380161.38 237134.99 143026.39	7.50%	0.45%	1.75%	25.25%	5280 5000 280 (280)	4500 780	73.25 (73.25)	73.25 73.25	5.82 (5.82)	0.11% 2.08%	5.82	329.83 267.00 62.83 (62.83)	6.25% 5.34% 22.44%	267.00 267.00 62.83	114640.91 23429.87 91211.04 (352.06)	30.16% 30.16% 30.16%	113556.87 1084.04
12	5580: Procurement of 264 nos. MG Passenger Carriages & 2 nos. BG Inspection Car(FCH).(LOC) (01.12.2010 to 31.12.2012) CME (East), Md. Monjur-Ul-Alam Chowdhury, Mobile: 01711506110	98324.80 68841.50 29483.30					1 1 (1)	1 1									3.03 3.03	0.00% 0.00%	3.03 3.03
13	5700: Rehabilitation of Sholosahar-Dohazari & Fateabad-Nazirhat Section Including Other Allied Works (1st revised).(GoB) (01.01.2011 to 30.06.2017) Addl. CE (Bridge) (East), Abdul Jalil, Mobile: 01711691529	23236.61 23236.61	8.70%	0.35%	2.50%	93.80%	3000 3000	3000	3000.00 3000.00	3000.00 3000.00	20.61 20.61	0.69% 0.69%	20.61	2164.61 2164.61	72.15% 72.15%	2164.61	17148.22 (1.00)	73.80% 73.80%	17147.22 1.00

Serial No.	Name of the Projects with Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2016-2017)				RADP Allocation (2016-2017)		Released of fund (2016-2017)		Financial progress (% of Total RADP)								
			Target (% / No.)	April-2017	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	April-2017			Current Year (2016-2017)			Cumulative since beginning		
											Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue
(Figures in Lakh Taka)																			
14	6020: Rehabilitation of Kulaura-Shahbazpur Section of Bangladesh Railway.(LOC) (01.07.2011 to 30.06.2017) Addl. CE (Track) (East), Md. Golam Mostofa, Mobile: 01711691529	67850.79 55598.76 12252.03	60.00%	0.10%	1.30%	3.80%	537 504 33 (20) (283)	13 524	45.75  45.75 (36.00)	9.75  9.75 36.00				197.62 167.87 29.75 (20.00) (94.15)	36.80% 33.31% 90.15%	9.75 187.87	352.51 274.69 77.82 (68.07) (154.06)	0.52%	9.75 342.76
15	6040: Procurement of 70 nos. MG Diesel Electric Locomotives.(GoB) (01.07.2011 to 30.06.2017) CME (Project), Abdul Matin Chowdhury, Mobile: 01711692981	194589.48 194589.48				0.50%	73 73 (71)	2 71	416.00 416.00 (415.00)	1.00 1.00 415.00	4.99 4.99 (4.99)	6.84% 6.84%	4.99 53.53 (53.53)	6.84% 73.33%	4.99 73.33% 53.53	53.53	266.75 266.75 (191.81)	0.14%	74.94 191.81
16	<b>SECTOR DEVELOPMENT OF BANGLADESH RAILWAY UNDER ADB's 2nd PFR.</b>	<b>39900.11 32172.80 7727.31</b>					<b>2483 1930 553 (343)</b>	<b>210</b>	<b>451.50 1930 451.50 (219.00)</b>	<b>157.50</b>	<b>5.05 5.05 (5.05)</b>	<b>0.20%</b>	<b>5.05 293.21 (135.71)</b>	<b>0.91%</b>	<b>5.05 53.02% 348.77</b>	<b>157.50</b>	<b>12992.95 10990.45 2002.51 (510.89)</b>	<b>32.56%</b>	<b>1399.50 11468.77 1524.18</b>
	5010: (a) Rehabilitation of Yards & Extension of Loops at Different Stations in Darsana-Ishurdi-Sirajganj Bazar Section.(ADB) (01.07.2012 to 30.09.2016) CE (West), Md. Ramzan Ali, Mobile: 01711506102	7677.38 6093.75 1583.63				83.42%	360 360	360					298.10 298.10	82.81% 82.81%	298.10	5967.71 5962.00 5.71 (0.82)	77.73%	5966.89 0.82	
	5011: (b) Upgrading of Signalling at 11 Stations Between Ishurdi and Darsana.(ADB) (01.07.2012 to 30.06.2017) PD (SIGNAL), Md. Abul Kalam, Mobile: 01711506145	17603.87 13406.25 4197.62	40.00%	2.00%	32.50%	84.00%	1198 937 261 (51)	210 1147 51	271.50 271.50 (39.00)	157.50 232.50 39.00	5.05 5.05 (5.05)	0.42% 1.93%	5.05 198.05 (40.55)	0.42% 75.88%	5.05 642.96 40.55	157.50	5627.79 4015.15 1612.64 (125.91)	31.97%	1399.50 5501.88 125.91
	5012: (c) Technical Assistance for Supervision Consultancy Services for Sector Improvement Project Under 2nd PFR of ADB.(ADB) (01.07.2012 to 31.12.2016) Addl. CE (PBRLP), Najneen Ara Keya, Mobile: 01711692929	3146.36 2370.30 776.06	20.00%	1.00%	5.00%	68.00%	925 633 292 (292)	925	180.00 180.00 (180.00)	180.00			308.22 213.06 95.16 (95.16)	33.32% 33.66% 32.59%	308.22	1397.45 1013.30 384.16 (384.16)	44.41%	1397.45	

Serial No.	Name of the Projects with Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2016-2017)			RADP Allocation (2016-2017)		Released of fund (2016-2017)		Financial progress (% of Total RADP)									
			Target (% / No.)	April-2017	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	April-2017			Current Year (2016-2017)			Cumulative since beginning		
											Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue
(Figures in Lakh Taka)																			
17	5013: Replacement & Modernization of The Existing Railway Signalling System at 11 Stations of Chinki Astana-Chittagong Section of Bangladesh Railway in East Zone. (EDCF) (01.07.2012 to 31.12.2017) PD (SIGNAL), Md. Abul Kalam, Mobile: 01711506145	22468.00 18040.31 4427.69	60.00%	2.18%	28.00%	47.18%	6358 3737 2621 (349)	2200 5772 586	893.25 600.00 893.25 (244.50)	648.75 244.50	907.42 898.90 8.52 (8.52)	14.27% 24.05% 0.33%	898.90 898.90 8.52	2986.26 2299.32 686.94 (86.94)	46.97% 61.53% 26.21%	600.00 2781.21 205.05	7603.05 5556.02 2047.03 (591.31)	33.84% 1400.00	1294.07
18	5015: Construction of 3rd & 4th Dual Gauge Line in Dhaka-Tongi and Dual Gauge Double Line in Dhaka-Joydevpur Section of Bangladesh Railway (1st Revised).(LOC) (01.07.2012 to 31.12.2016) CE (East), Md. Shahidul Islam, Mobile: 01711506101	110680.08 90263.41 20416.67 (38611.06)	40.00%	0.10%	1.40%	3.90%	742 474 268 (28) (248)	200 240 502	119.00 119.00 (39.00)	80.00 39.00				155.19 127.19 28.00 (28.00) 50.80	20.92% 26.83% 10.45%	155.19	302.85 228.32 74.53 (73.51) 103.32	0.27%	1.02 301.83
19	5014: Thorough Renewal of Worn-Out Rails and Allied Works in Chinki Astana-Ashuganj Section of Bangladesh Railway (1st Revised).(GoB) (01.07.2012 to 30.06.2016) CE (East), Md. Shahidul Islam, Mobile: 01711506101	29736.09 29736.09	6.00%	0.10%	1.00%	95.00%	295 295	295									29441.06 29441.06 (34.00)	99.01%	29407.06 34.00
20	5016: Procurement of 100 nos. MG & 50 nos. BG Coaches of Bangladesh Railway.(ADB) (01.07.2013 to 30.06.2017) Addl. CME (Project), Ahmed Mahub Chowdhury, Mobile: 01755500490	113026.85 79345.06 33681.79	91 Nos		55.00%	100.00%	39533 38396 1137 (420)	717 86 39017 516	1136.32 716.32 1136.32 (420.00)	716.32 86.00 716.32 420.00	5.40 5.40 (5.40)	0.01% 0.47%	5.40 5.40	39193.84 38387.56 806.28 (89.96)	99.14% 99.98% 70.91%	716.32 13.99 39007.88 185.96	70068.35 57189.50 12878.85 (689.42)	61.99% 12116.32	36.13 69186.93 881.42
21	5017: Replacement & Modernization of Signalling System of 3 Stations Between Ashuganj & Akhaura Section of Bangladesh Railway in East Zone (1st Revised).(LOC) (01.09.2013 to 31.12.2017) CSTE (East), Chandan Kanti Das, Mobile: 01711505307	3977.98 2981.03 996.95	43.00%	5.00%	55.00%	70.00%	1680 1362 318 (18)	300 3 1600 80	240.00 225.00 240.00 (15.00)	225.00				935.59 709.88 225.71 (0.71)	55.69% 52.12% 70.98%	225.00 934.88 0.71	1255.08 709.88 545.20 (17.23)	31.55% 525.00	1237.85 17.23

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2016-2017)			RADP Allocation (2016-2017)		Released of fund (2016-2017)		Financial progress (% of Total RADP)										
			Target (% / No.)	April-2017	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	April-2017			Current Year (2016-2017)			Cumulative since beginning			
											Total P.A. GoB (GoB Rev) (RPA)	%	Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)
(Figures in Lakh Taka)																				
22	5018: Expansion of Existing Computer Based Interlocking Colour Light Signalling System to The Newly Constructed Third Line at Four Stations of Ishurdi-Joydebpur Section in West Zone of Bangladesh Railway(1st Revised).(GoB) (01.07.2014 to 30.06.2018) CSTE (West), A.K.M. Abdullah Al BAKI, Mobile: 01711506147	2969.41 2969.41	58.33%		0.31%	300 300 (10)	63 192 290 10											9.34 9.34 (6.36)	0.31%	2.98 6.36
23	5020: Construction of Dual Gauge Double Rail Line and Conversion of Existing Rail Line into Dual Gauge Between Akhaura and Laksam.(ADB) (01.07.2014 to 30.06.2020) GM (ALDLP), Md. Mozammel Hoque, Mobile: 01711564575	650454.50 547788.28 102666.22	20.00%	19.00%	37.00%	69913 58200 11713 (2398) (20200)	5000 62 28682 173	7138.50 1800.00 7138.50 4570.50 (2568.00) 2568.00	166.18 151.79 14.39 (14.39)	0.24% 0.26% 0.12%		39857.51 34864.66 4992.85 (1101.62)	57.01% 59.90% 42.63%	3122.03 19.86 26215.03 102.19	79850.44 61210.81 18639.63 (1196.02)	12.28% 12.28% 12.28% 12.28%	3122.03 77.85 78836.92 836.51		5147.48	
24	5019: Procurement of 120 nos. Broad Gauge Passenger Carriages for Bangladesh Railway.(LOC) (01.07.2014 to 31.12.2017) CME (West), Md. Iftikhar Hossain, Mobile: 01711506112	97596.64 71063.00 26533.64	50.00%	50.00%	100.00%	28855 28680 175 (173)	62 28682 173	114.25 32.00 114.25 (112.25)	145.54 132.80 12.74 (12.74)	0.50% 0.46% 7.28%	132.80 132.80	26317.22 26214.75 102.47 (102.19)	91.21% 91.40% 58.55%	19.86 26215.03 102.19	79673.43 58760.64 20912.79 (836.51)	81.64% 81.64% 81.64% 81.64%	20000.00 77.85 78836.92 836.51			
25	5023: Construction of a Dual Gauge Line Parallel to The Existing Meter Gauge Line in Dhaka-Narayanganj Section.(DRGA) (01.07.2014 to 30.06.2017) Dricetor (Procurement), Al Fattah Md. Masudur Rahman, Mobile: 01711691025	37865.57 37865.57 (24954.51)	14.00%	2.20%	4.20%	3068 3068 (331)	2737 331	981.50 50.00 256.50 981.50 (181.50) 181.50				311.07 311.07 (178.15)	10.14% 10.14%	132.92 178.15	361.36 361.36 (228.44)	0.95%	132.92 228.44			
26	5024: Construction of Amnura Bypass of Bangladesh Railway.(GoB) (01.07.2015 to 30.06.2017) DEN-2 (PXC), Md. Ashadul Haque, Mobile: 01711691592	2114.71 2114.71	42.00%	2.00%	38.00%	96.00%	1771 1771	1771 1771	910.50 910.50	100.00 5.65% 100.00	5.65%	820.41 820.41	46.32% 46.32%	820.41	1846.41 1846.41 (3.00)	87.31% 87.31%	155.00 236.00 3.00			
27	5025: Rehabilitation of 50 nos. MG & 50 nos. BG Passenger Coaches.(GoB) (01.07.2014 to 30.06.2017) DS(W), Saidpur, Muhammad Kudrot-E-Khuda, Mobile: 01711506134	7181.36 7181.36	72.00%	7.00%	47.00%	75.00%	2700 2700 (135)	138 2565 135	2646.75 2646.75 (146.25)	10.94% 10.94%	69.00 2500.50 146.25	295.42 295.42 (14.00)	10.94% 10.94%	281.42 14.00	2432.89 2432.89 (128.80)	90.11% 90.11%	2304.09 128.80	5458.18 5458.18 (227.50)	76.00% 76.00%	155.00 236.00 227.50

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2016-2017)			RADP Allocation (2016-2017)		Released of fund (2016-2017)		Financial progress (% of Total RADP)										
			Target (% / No.)	April-2017	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	April-2017			Current Year (2016-2017)			Cumulative since beginning			
											Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	
(Figures in Lakh Taka)																				
28	5000: Rehabilitation, Construction and Upgradation of Important Level Crossing Gates of East Zone of Bangladesh Railway.(GoB) (01.07.2015 to 30.06.2017) XEN (P&D) (East), Md. Abidur Rahman, Mobile: 01711692830	4933.95 4933.95	80.00%	2.00%	9.50%	21.50%	450 450 (150)	300 150	500.00 500.00					562.74 562.74	125.05% 125.05%	562.74	837.69 837.69	16.98% 837.69		
29	5002: Rehabilitation, Construction and Upgradation of important Level Crossing Gates of West Zone of Bangladesh Railway. (GoB) (01.07.2015 to 30.06.2017) XEN (P&D) (West), Md. Monirul Islam Firozi, Mobile: 01711692870	4784.00 4784.00	42.00%	9.16%	24.19%	30.67%	2000 2000 (130)	1870 130	1117.50 1117.50 (172.50)				500.90 500.90 (0.90)	25.05% 25.05%	500.00 0.90	1183.80 1183.80 (3.03)	59.19% 59.19%	1180.77 3.03	1457.20 1457.20 (3.03)	30.46% 1454.17 3.03
30	5003: Construction of One 'B' Class Station at Kaliakair in Between Mirzapur-Mouchak Station in Connection with Hi-Tech Park.(GoB) (01.07.2015 to 30.06.2017) TSO (West), Md. Moniruzzaman, Mobile: 01711692888	4859.31 4859.31	55.00%	1.43%	34.02%	52.66%	3050 3050 (25)	3025 25	2281.25 2281.25 (12.50)				100.00 100.00	3.28% 3.28%	100.00	1577.46 1577.46	51.72% 51.72%	1577.46	2477.46 2477.46 (10.00)	50.98% 2467.46 10.00
31	5006: Procurement of Meter Gauge and Broad Gauge Passenger Carriages for Bangladesh Railway.(ADB) (01.09.2015 to 30.06.2019) CME (Dev.), Md. Harun-Or-Rashid, Mobile: 01711506944	137450.41 100086.48 37363.93					23960 23842 118 (30)	23858 102	343.00 343.00 (277.00)				6.59 6.59 (2.30)	0.03% 5.58%	4.29 2.30	10.07 10.07 (5.78)	0.04% 8.53%	4.29 5.78	11.70 11.70 (7.41)	0.01% 4.29 7.41
32	5008: Procurement of Locomotives, Relief Cranes and Locomotive Simulator for Bangladesh Railway.(ADB) (01.07.2015 to 30.06.2019) Project Director, Mohammad Hassan Mansur, Mobile: 01711691150	73360.63 53347.64 20012.99					14030 13215 815 (806)	13009 1021	412.00 412.00 (407.50)				7.05 7.05 (7.05)	0.05% 0.87%	7.05	40.82 40.82 (36.50)	0.29% 5.01%	4.32 36.50	43.20 43.20 (38.88)	0.06% 4.32 38.88
33	5030: Feasibility Study for Construction of Overpass/Underpass in Narayanganj-Joydebpur Section of Bangladesh Railway.(GoB) (01.04.2016 to 30.09.2017) Dricetor (Engg.), Mamunul Islam, Mobile: 01711691057	584.53 584.53	30.00%		8.00%	10.00%	6 6 (5)	1 5	6.75 6.75 (5.00)							2.96 2.96 (2.96)	49.33% 49.33%	2.96	2.96 2.96 (2.96)	0.51% 2.96 2.96

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2016-2017)			RADP Allocation (2016-2017)		Released of fund (2016-2017)		Financial progress (% of Total RADP)													
			Target (% / No.)	April-2017	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	April-2017			Current Year (2016-2017)			Cumulative since beginning						
											Total P.A. GoB (GoB Rev) (RPA)	%	Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	Others Capital Revenue				
(Figures in Lakh Taka)																							
34	5028: Rehabilitation of 100 nos. Meter Gauge Passenger Carriages of Bangladesh Railway.(GoB) (01.07.2015 to 30.06.2019) DS(W), Pahartali, Mizanur Rahman, Mobile: 01711506135	5930.00 5930.00	25.00%	3.00%	27.00%	27.00%	1405 1405 (210)	125 500 1195 210	960.00 960.00 (120.00)		300.00 880.00 80.00	21.77 21.77 (12.75)	1.55%		157.30 157.30 (117.96)	11.20%	39.34 117.96	157.30 (117.96)	2.65%	39.34 117.96			
35	5029: Padma Bridge Rail Link Project.(China) (01.01.2016 to 30.06.2022) PD (PBRLP), Sukumar Voumik, Mobile: 01770799899	3498886.05 2474905.15 1023980.90	10.00%	0.10%	7.30%	7.30%	481324 274213 207111 (11000)		470324 11000	102000.00 102000.00 (814.50)		101185.50 814.50	12.75 12.75 (12.75)	0.00%	0.01%	12.75	57451.69 57451.69 (794.68)	11.94%	27.74%	56657.01 794.68	57451.69 (794.68)	1.64%	56657.01 794.68
36	5032: Procurement of 200 Nos. MG Passenger Carriages for Bangladesh Railway.(Tenderer's Financing) (01.07.2016 to 30.06.2020) Dir (S&P), Mrinal Kanti Banik, Mobile: 01711691018	92751.69 71351.92 21399.77					19 19 (19)		19			19											
37	5031: Construction of Akhaura-Agartala Dual Gauge Railway Link (Bangladesh Portion)(GoI) (01.07.2016 to 31.12.2018) CE (East), Md. Shahidul Islam, Mobile: 01711506101	47781.18 42075.96 5705.22					6385 6383 2 (6383)		6383		6383		2		2								
38	5034: Bangabandhu Railway Bridge Construction.(JICA) (01.01.2016 to 31.12.2023) CE (ALDLP), Md. Quamrul Ahsan, Mobile: 01711506105	973407.00 772432.50 200974.50		1.00%	1.00%	1.00%	4085 3000 1085 (1085)		4085	813.75 813.75		813.75											
39	5033: Feasibility Study with Detail Design and Tender Document Preparation for Construction of Rail Line from Bhanga Junction (Faridpur) to Payra Port Via Barisal.(GoB) (01.07.2016 to 30.06.2018) JDG (Engg.), Dharendra Nath Majumdar, Mobile: 01711506120	4299.71 4299.71					9 9 (5)		4 5														
40	5035: Feasibility Study for Construction of Janalihat-CUET-Kaptai Dual Gauge Railway Link.(GoB) (01.07.2017 to 31.12.2018) CE (East), Md. Shahidul Islam, Mobile: 01711506101	1220.86 1220.86					2 2 (2)		2														
<b>TOTAL OF INVESTMENT PROJECTS</b>		<b>9609780.98 6469031.87 3140749.11 (42455) (38611)</b>					<b>918282 495606 422676 (21298) (27204)</b>	<b>16415 981 887091 31191 (27204)</b>	<b>287652.32 75.00 287577.32 (8457.00) (75.00)</b>	<b>6998.82 743.50 279160.32 8492.00</b>	<b>55374.95 1412.85 53962.10 (690.47)</b>	<b>6.03% 0.29% 12.77%</b>	<b>54303 1072</b>	<b>341888.92 114660.41 227228.51 (4347.38) (144.95)</b>	<b>37.23% 23.14% 53.76%</b>	<b>7381 34 334412 7476</b>	<b>1516363.71 552417.30 963946.41 (20229.06) (257.38)</b>	<b>15.78%</b>	<b>65508 350 1463895 52469</b>				



Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2016-2017)			RADP Allocation (2016-2017)		Released of fund (2016-2017)		Financial progress (% of Total RADP)									
			Target (% / No.)	April-2017	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	April-2017			Current Year (2016-2017)			Cumulative since beginning		
											Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue

(Figures in Lakh Taka)

### JDCF PROJECTS :

41	6610: Conversion of MG Track into Dual Gauge on Parbatipur-Kanchan-Panchagarh & Kanchan-Birol Section and MG Track into Broad Gauge on Birol Station - Birol Boarder Section of Bangladesh Railway.(JDCF) (01.02.2009 to 31.12.2016) CE (West), Md. Ramzan Ali, Mobile: 01711506102	106415.28 106415.28	0.72%	0.72%	100.00%	6247		3000.00						1503.77	24.07%			101416.85	95.30%	521.81
						6247	5922	3000.00	2837.50					1503.77	24.07%	1503.77		101416.85		1769.59
						(325)	325	(162.50)	162.50									(3899.62)		3899.62
	<b>TOTAL OF JDCF PROJECTS</b>	<b>106415.28</b> <b>106415.28</b>				<b>6247</b>		<b>3000.00</b>						<b>1503.77</b>	<b>24.07%</b>			<b>101416.85</b>	<b>95.30%</b>	<b>521.81</b>
						<b>6247</b>	<b>5922</b>	<b>3000.00</b>	<b>2837.50</b>					<b>1503.77</b>	<b>24.07%</b>	<b>1503.77</b>		<b>101416.85</b>		<b>1769.59</b>
						<b>(325)</b>	<b>325</b>	<b>162.50</b>	<b>162.50</b>									<b>3899.62</b>		<b>3899.62</b>
	<b>TOTAL OF INVESTMENT &amp; JDCF PROJECTS</b>	<b>9716196.26</b> <b>6469031.87</b> <b>3247164.39</b> <b>(42454.51)</b> <b>(38611.06)</b>				<b>924529</b>	<b>16415</b>	<b>290652.32</b>	<b>6998.82</b>	<b>55374.95</b>	<b>5.99%</b>			<b>343392.69</b>	<b>37.14%</b>	<b>7381.25</b>		<b>1617780.56</b>	<b>16.65%</b>	<b>66029.53</b>
						<b>495606</b>	<b>981</b>	<b>75.00</b>	<b>743.50</b>	<b>1412.85</b>	<b>0.29%</b>			<b>114660.41</b>	<b>23.14%</b>	<b>33.85</b>		<b>552417.30</b>		<b>2119.57</b>
						<b>428923</b>	<b>893013</b>	<b>290577.32</b>	<b>281997.82</b>	<b>53962.10</b>	<b>12.58%</b>	<b>54303.33</b>		<b>228732.28</b>	<b>53.33%</b>	<b>335916.21</b>		<b>1065363.26</b>		<b>1561412.41</b>
						<b>(21623)</b>	<b>31516</b>	<b>(8619.50)</b>	<b>8654.50</b>	<b>(690.47)</b>		<b>1071.62</b>		<b>(4347.38)</b>		<b>7476.48</b>		<b>(24128.68)</b>		<b>56368.15</b>
						<b>(27204)</b>		<b>(75.00)</b>						<b>(144.95)</b>				<b>(257.38)</b>		

### T. A. PROJECTS :

42	5021: Technical Assistance for Institutional Support of Bangladesh Railway.(ADB) (01.07.2007 to 31.12.2016) GM (DA-CTG Railway development Project), Qazi Md. Rafiqul Alam, Mobile: 01711505301	1536.62 1320.61 216.01	10.95%		89.05%	18		5.25						2.96	16.44%			1384.81	90.12%	
						10												1260.75		
						8		5.25						2.96	37.00%			124.06		49.83
						(8)	18	(5.25)	5.25					(2.96)		2.96		(74.23)		1334.98
43	7206: Technical Assistance for Feasibility Study, Safeguard Policy Study, Detailed Engineering Design & Tendering Service for Project Under World Bank Funding for Bangladesh Railway.(WB) (01.05.2008 to 31.08.2011) GM (DA-CTG Railway development Project), Qazi Md. Rafiqul Alam, Mobile: 01711505301	1382.00 1222.00 160.00				1												2.11	0.15%	
						1												2.11		2.11
						(1)	1													
44	7205: Technical Assistance for Project Preparation Towards Implementation of "Export Infrastructure Development Project" Under World Bank Financing.(WB) (01.07.2008 to 30.06.2012) CPLO, Md. Anowarul Hoque, Mobile: 01711506148	1102.46 1011.24 91.22				1												7.35	0.67%	
						1												7.35		7.35
						(1)	1													

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2016-2017)			RADP Allocation (2016-2017)		Released of fund (2016-2017)		Financial progress (% of Total RADP)										
			Total P.A. GoB (DRGA_CF) (RPA)	Target (% / No.)	April-2017	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	April-2017			Current Year (2016-2017)			Cumulative since beginning		
												Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue
(Figures in Lakh Taka)																				
45	5131: Technical Assistance for Sub-Regional Rail Transport Project Preparatory Facilities.(ADB) (01.01.2011 to 31.12.2016) PD (PBRLP), Sukumar Voumik, Mobile: 01770799899	18739.75 12016.75 6723.00	0.30%		0.30%	100.00%	5		4.50					4.48	89.60%		18138.29	96.79%		
							5		4.50					4.48	89.60%		11672.88		0.24	
							(5)	5	(4.50)	4.50				(4.48)		4.48	(6465.17)		18138.05	
46	5022: Technical Assistance for SASEC Railway Connectivity Investment Program.(ADB Grant) (01.12.2014 to 28.02.2017) CPLO, Md. Anowarul Hoque, Mobile: 01711506148	1544.15 1161.15 383.00	85.00%		50.00%	80.00%	482		2.00					227.28	47.15%		470.12	30.45%		
							480		2.00					226.29	47.14%		459.29			
							2		2.00					0.99	49.50%		10.83		9.84	
							(2)	482	(2.00)	2.00				(0.99)		227.28	(0.99)		460.28	
47	5009: Technical Assistance for Dhaka-Chittagong-Cox's Bazar Rail Project Preparatory Facility.(ADB) (01.07.2015 to 30.06.2019) Addl. CE (ALDLP), Md. Saidur Rahman, Mobile: 01755500472	21264.31 16334.90 4929.41	15.00%	3.00%	10.00%	10.00%	2560													
							1500													
							1060	2560												
							(1060)													
48	5026: Technical Assistance for Capacity Development of Bangladesh Railway for Project Implementation.(ADB) (01.07.2015 to 30.06.2019) GM (ALDLP), Md. Mozammel Hoque, Mobile: 01711564575	790.00 778.00 12.00	20.00%		18.00%	18.00%	204							91.01	44.61%		91.01	11.52%		
							200							91.01	45.51%		91.01			
							4									91.01			91.01	
							(4)	204												
<b>TOTAL OF T.A. PROJECTS</b>		<b>46359.29</b> <b>33844.65</b> <b>12514.64</b>					<b>3271</b> <b>2190</b> <b>1081</b> <b>(1081)</b>	<b>3271</b>	<b>11.75</b> <b>11.75</b> <b>(11.75)</b>	<b>11.75</b> <b>11.75</b> <b>11.75</b>				<b>325.73</b> <b>317.30</b> <b>8.43</b> <b>(8.43)</b>	<b>9.96%</b> <b>14.49%</b> <b>0.78%</b>	<b>91.01</b> <b>234.72</b>	<b>20093.69</b> <b>13483.93</b> <b>6609.76</b> <b>(6540.39)</b>	<b>43.34%</b>	<b>160.38</b> <b>19933.31</b>	
<b>GRAND TOTAL</b>		<b>9762555.55</b> <b>6502876.52</b> <b>3259679.03</b> <b>(42454.51)</b> <b>(38611.06)</b>					<b>927800.00</b> <b>497796.00</b> <b>430004.00</b> <b>(22704)</b> <b>(27204)</b>	<b>16415.00</b> <b>981.00</b> <b>893013.00</b> <b>34787.00</b>	<b>290664.07</b> <b>75.00</b> <b>290589.07</b> <b>(8631.25)</b> <b>(75.00)</b>	<b>6998.82</b> <b>743.50</b> <b>281997.82</b> <b>8666.25</b>	<b>55374.95</b> <b>1412.85</b> <b>53962.10</b> <b>(690.47)</b>	<b>5.97%</b> <b>0.28%</b> <b>12.55%</b>	<b>54303.33</b> <b>1071.62</b>	<b>343718.42</b> <b>114977.71</b> <b>228740.71</b> <b>(4355.81)</b> <b>(144.95)</b>	<b>37.05%</b> <b>23.10%</b> <b>53.20%</b>	<b>7381.25</b> <b>33.85</b> <b>336007.22</b> <b>7711.20</b>	<b>1637874.25</b> <b>565901.23</b> <b>1071973.02</b> <b>(30669.07)</b> <b>(257.38)</b>	<b>16.78%</b>	<b>66029.53</b> <b>2119.57</b> <b>1561572.79</b> <b>76301.46</b>	