

BANGLADESH RAILWAY

Particulars of the projects & their expenditure upto February-2020 are summarised below:

2019-2020						2018-2019				
No. of Projects included in ADP : 36 Nos						No. of Projects included in ADP : 48 Nos				
Investment Projects : 33 Nos						Investment Projects : 45 Nos				
Technical Assistance (TA) Projects : 3 Nos						Technical Assistance (TA) Projects : 3 Nos				
	ADP Allocation	Fund Released	Expenditure in February-2020	Expenditure upto February-2020	% of ADP utilisation till in February-2020		ADP Allocation	Expenditure in February-2019	Expenditure upto February-2019	% of ADP utilisation till in February-2019
(Figures in Lakh Taka)						(Figures in Lakh Taka)				

(A) INVESTMENT PROJECTS :					
TOTAL	1211155		40425.97	201749.79	16.66%
P.A.	828025		30448.84	145491.76	17.57%
GOB	383130		9977.13	56258.03	14.68%
(RPA)	(16200)			(31.85)	0.20%
CD VAT	54100		1063.67	20864.78	38.57%
Others	66688			579.37	0.87%

(A) INVESTMENT PROJECTS :					
TOTAL	1123863	28659.87		156210.43	13.90%
P.A.	715575	22810.72		116851.25	16.33%
GOB	408288	5849.15		39359.18	9.64%
(RPA)	(20666)				
CD VAT	34432	2173.07		5218.29	15.16%
Others	40096			1798.17	4.48%

(B) TA PROJECTS :					
TOTAL	4044		320.07	2589.73	64.04%
P.A.	3159		250.49	2048.89	64.86%
GOB	885		69.58	540.84	61.11%
(RPA)					
CD VAT					
Others					

(B) TA PROJECTS :					
TOTAL	9285	956.83		1764.46	19.00%
P.A.	7368	751.47		1377.70	18.70%
GOB	1917	205.36		386.76	20.18%
(RPA)					
CD VAT					
Others					

G. TOTAL	1215199.00		40746.04	204339.52	16.82%
P.A.	831184.00		30699.33	147540.65	17.75%
GOB	384015.00		10046.71	56798.87	14.79%
(RPA)	(16200.00)			(31.85)	0.20%

G. TOTAL	1133148	29616.70		157974.89	13.94%
P.A.	722943	23562.19		118228.95	16.35%
GOB	410205	6054.51		39745.94	9.69%
(RPA)	(20666)				

Progress report of ongoing projects of Bangladesh Railway for the month of February-2020

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA, CF) (RPA)	Physical Progress (2019-2020)				ADP Allocation (2019-2020)		Financial progress (% of Total ADP)								
			Target (2019-20) (%)	February -2020	Current Year	Cumulative Since Beginning	Total		February-2020			Current Year (2019-2020)			Cumulative since beginning		
							Total	CD VAT	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
							P.A.	Others	P.A.	%	Others	P.A.	%	Others	P.A.	%	Others
							GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue						

(Figures in Lakh Taka)

(A) INVESTMENT PROJECTS :

1	224091100: DHAKA-CHITTAGONG RAILWAY DEVELOPMENT PROJECTS: (i) Improvement of Pahartali Workshop (2nd Revised).(DRGA) (01.07.2007 to 31.12.2019), CME (East), Md. Mizanur Rahman, Mobile: 01711506110	32248.54	17.00%		12.00%	95.00%	5168					1170.93	22.66%		31275.83	96.98%	4080.00	
		8650.00						1761				169.58		8650.00		2289.90		
		23598.54						5168	5166			1170.93	22.66%	679.93	22625.83		30689.98	
		(8650.00)						(2)	2			(491.00)		491.00	(585.85)		585.85	
2	224090200: Construction of Single Line Dual Gauge (DG) Railway Track from Dohazari to Cox's Bazar via Ramu and Ramu to Gundum Near Myanmar (1st Revised).(ADB) (01.07.2010 to 30.06.2022), PD (DHZ-Cox's Bazar), Md. Mofizur Rahman, Mobile: 01755500468	1803447.50	20.00%	2.00%	10.00%	37.00%	110500	7700	12493.11	11.31%	544.69	63134.55	57.14%	3482.38	452915.03	25.11%	7548.12	
		1311540.86						106000		11938.57	11.26%		60168.68	56.76%		211186.27		
		491906.64						4500	97750	554.54	12.32%	11317.69	2965.87	65.91%	53726.42	241728.76		429891.87
								(4450)	12750	(554.54)		1175.42	(2965.87)		9408.13	(6999.51)		23023.16
3	222000700: Construction of Khulna-Mongla Port Rail Line (1st revised).(LoC) (01.12.2010 to 30.06.2020), Dy.PD(KLN-Mongla), Md. Ramzan Ali, Mobile: 01711505313	380161.38	22.00%	0.50%	5.70%	62.50%	85000	4000	9492.56	11.17%	433.80	26408.95	31.07%	2517.14	249072.73	65.52%	7653.70	
		237134.99						80000		9054.84	11.32%		23482.37	29.35%		149164.53		
		143026.39						5000	82657	437.72	8.75%	9488.64	2926.58	58.53%	25368.45	99908.20		245136.13
								(993)	2343	(3.92)		3.92	(409.44)		1040.50	(1028.52)		3936.60
4	224090800: Rehabilitation of Kulaura-Shahbazpur Section of Bangladesh Railway.(LoC) (01.07.2011 to 31.12.2020), Addl. CE (Track) (East), MD. Tanvirul Islam, Mobile: 01711691529	67850.79	50.00%		0.90%	16.40%	13548	3000	1087.92	8.03%		3791.79	27.99%	733.62	11007.04	16.22%	733.62	
		55598.76						10380		1087.92	10.48%		3057.32	29.45%		9928.47		
		12252.03						3168	13000			1087.92	734.47	23.18%	3790.94	1078.57		9791.54
								(168)	548				(0.85)		0.85	(331.95)		1215.50
		(25572.33)														(308.11)		
5	224090900: Procurement of 70 nos. MG Diesel Electric Locomotives (1st Revised).(Tenderer's Financing) (01.07.2011 to 30.06.2024), Project Director, Ahmed Mahub Chowdhury, Mobile: 01711692981	265933.11				0.50%	5039		4.14	0.08%		42.05	0.83%		440.51	0.17%		
		204433.96																
		61499.15						5039	5	4.14	0.08%		42.05	0.83%		440.51		76.99
								(5034)	5034	(4.14)		4.14	(42.05)		42.05	(363.52)		363.52
6	224089200: Construction of 3rd & 4th Dual Gauge Line in Dhaka-Tongi and Dual Gauge Double Line in Dhaka-	110680.08	32.00%	2.50%	13.00%	33.50%	51473	5000	766.31	1.49%		5653.44	10.98%	917.46	25544.74	23.08%	969.15	
		90263.41						46000		741.61	1.61%		4622.64	10.05%		24160.92		
		20416.67						5473	50006	24.70	0.45%	683.11	1030.80	18.83%	5344.32	1383.82		24391.26

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2019-2020)				ADP Allocation (2019-2020)		Financial progress (% of Total ADP)									
			Total P.A. GoB (DRGA_CF) (RPA)	Target (2019-20) (%)	February -2020	Current Year	Cumulative Since Beginning	Total	CD VAT	February-2020		Current Year (2019-2020)			Cumulative since beginning			
								P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
								GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
								(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue
(RPA)		(RPA)			(RPA)			(RPA)										
(Figures in Lakh Taka)																		
	Joydevpur Section of Bangladesh Railway (1st Revised).(LoC) (01.07.2012 to 30.06.2023), Project Director, Md. Shahidul Islam, Mobile: 01711506112	(38611.06)					(447)	1467	(24.70)			83.20	(113.34)		309.12	(408.68)		1153.48
7	224089600: Construction of Dual Gauge Double Rail Line and Conversion of Existing Rail Line into Dual Gauge Between Akhaura and Laksam.(ADB) (01.07.2014 to 30.06.2020), GM (ALDLP), Md. Arifuzzaman, Mobile: 01711506122	650454.50 547788.28 102666.22	20.00%	0.50%	5.00%	66.00%	63443 56200 7243 (1243) (13000)	4700	3287.86 2897.32 390.54 (50.48)	5.18% 5.16% 5.39%	85.18	25374.54 22523.45 2851.09 (695.55)	40.00% 40.08% 39.36%	1314.18	243817.93 206878.50 36939.43 (5981.31) (5334.32)	37.48%	11684.24 221190.34 22627.59	
8	224089700: Construction of a Dual Gauge Line Parallel to The Existing Meter Gauge Line in Dhaka-Narayanganj Section.(DRGA) (01.07.2014 to 30.06.2020), JDG (Engg.), Md. Afzal Hossain, Mobile: 01711506120	37865.57 37865.57 (24954.51)	48.50%	1.00%	11.00%	62.50%	12230 3021 12230 (400)	1200	2.49 2.49 (2.49)	0.02% 0.02%		1772.19 1772.19 (676.86)	14.49% 14.49%		16800.88 1095.33 (1066.12)	44.37%	15734.76 1066.12	
9	224088300: Rehabilitation, Construction and Upgradation of Important Level Crossing Gates of East Zone of Bangladesh Railway (1st revised).(GoB) (01.07.2015 to 30.06.2021), DD (Estate), Md. Abidur Rahman, Mobile: 01711692940	10450.69 10450.69	19.00%	0.50%	8.00%	60.00%	1930 1930 (1800)	130	50.00 50.00	2.59% 2.59%		805.91 805.91 (758.41)	41.76% 41.76%		6091.24 47.50 (2508.54)	58.29%	3582.70 2508.54	
10	224088400: Rehabilitation, Construction and Upgradation of important Level Crossing Gates of West Zone of Bangladesh Railway (1st revised). (GoB) (01.07.2015 to 30.06.2021), XEN (P&D) (West), Md. Mostafizur	9228.08 9228.08	24.00%	4.10%	4.10%	51.50%	2190 2190 (1810)	380	357.24 357.24 (357.24)	16.31% 16.31%		357.24 357.24 (357.24)	16.31% 16.31%		4454.89 4454.89 (1501.78)	48.28%	2953.11 1501.78	

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2019-2020)				ADP Allocation (2019-2020)		Financial progress (% of Total ADP)								
			Target (2019-20) (%)	February -2020	Current Year	Cumulative Since Beginning	Total	CD VAT	February-2020		Current Year (2019-2020)			Cumulative since beginning			
							P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
							GoB	Capital	P.A.	%	Others	P.A.	%	Others	P.A.	%	Others
							(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue
(RPA)		(RPA)			(RPA)			(RPA)									
(Figures in Lakh Taka)																	
11	224088600: Procurement of Meter Gauge and Broad Gauge Passenger Carriages for Bangladesh Railway.(ADB) (01.09.2015 to 30.06.2020), CME (Dev), Kazi Md. Salim, Mobile: 01711506944	137450.41	50.00%	7.00%	27.00%	72.00%	52580	10000	4621.89	8.79%		32933.09	62.63%	7500.00	81877.78	59.57%	18967.00
		100086.48					42000	200	4608.44	11%		25373.10	60.41%		61746.09		
		37363.93					10580	51870	13.45	0.13%	4608.44	7559.99	71.46%	32786.88	20131.69		80536.83
							(580)	710	(13.45)		13.45	(59.99)		146.21	(1087.18)		1340.95
12	224088700: Procurement of Locomotives, Relief Cranes and Locomotive Simulator for Bangladesh Railway.(ADB) (01.07.2015 to 30.06.2020), CME (Project), Nur Ahmed Hossain, Mobile: 01711692981	73360.63			3.40%	35.21%	30855	9500	9.05	0.03%		5820.02	18.86%	4400.00	33078.76	45.09%	9173.00
		53347.64					21000	140			1381.88	6.58%		23127.58		71.73	
		20012.99					9855	30125	9.05	0.09%		4438.14	45.03%	5620.70	9951.18		31916.79
							(355)	730	(9.05)		9.05	(38.43)		199.32	(773.86)		1161.97
13	224090000: Padma Bridge Rail Link Project (1st Revised).(China) (01.01.2016 to 30.06.2024), PD (PBRLP), Golam Fakhruddin Ahmed Chowdhury, Mobile: 01770799899	3924679.98	15.00%	1.00%	6.50%	23.43%	399520	5000	6696.22	1.68%		22848.03	5.72%		1192867.97	30.39%	
		2103669.38					200000	57750						584390.70		113530.31	
		1821010.60					199520	363660	6696.22	3.36%		22848.03	11.45%	6786.43	608477.27		1133668.65
							(35860)	35860	(6696.22)		6696.22	(16061.60)		16061.60	(59199.32)		59199.32
14	224088100: Procurement of 200 Nos. MG Passenger Carriages for Bangladesh Railway.(Tenderer's Financing) (01.07.2016 to 30.06.2020), CME (Dev), Fakir Md. Mohiuddin, Mobile: 01711506944	92751.69					1037		0.90	0.09%		12.67	1.22%		35.65	0.04%	
		71351.92															
		21399.77					1037	109	0.90	0.09%		12.67	1.22%	3.99	35.65		3.99
							(928)	928	(0.90)		0.90	(8.68)		8.68	(31.66)		31.66
15	224088000: Construction of Akhaura-Agartala Dual Gauge Railway Link (Bangladesh Portion)(GoI) (01.07.2016 to 30.06.2020), CE (East), Md. Shuboktagin, Mobile: 01711506101	47781.18	50.00%	0.50%	4.00%	38.00%	19220	2000				4039.05	21.01%		10269.47	21.49%	
		42075.96					17200				3742.98	21.76%		9966.13			
		5705.22					2020	16113			296.07	14.66%	4023.82	303.34		10246.97	
							(20)	3107					15.23	(7.27)		22.50	
		(3200)				(31.85)			(3845.93)								
16	224088200: Bangabandhu Sheikh Mujib Railway Bridge.(JICA) (01.01.2016 to 31.12.2023), GM/PD, Md. Quamrul Ahsan, Mobile: 01711506105	973407.00	10.00%	0.15%	2.15%	10.10%	222503	2000	160.33	0.07%		1278.23	0.57%		22192.79	2.28%	
		772432.50					190000				120.14	0.06%		947.09	0.50%		16881.17
		200974.50					32503	213063	40.19	0.12%		331.14	1.02%		5311.62		188.47
							(3440)	9440	(40.19)		160.33	(331.14)		1278.23	(5123.15)		22004.32

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2019-2020)				ADP Allocation (2019-2020)		Financial progress (% of Total ADP)								
			Target (2019-20) (%)	February -2020	Current Year	Cumulative Since Beginning	Total	CD VAT	February-2020			Current Year (2019-2020)			Cumulative since beginning		
							P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
							GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
							(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue
(RPA)		(RPA)			(RPA)			(RPA)									
(Figures in Lakh Taka)																	
22	222004400: Feasibility Study for Important Projects of West Zone.(GoB) (01.01.2018 to 30.06.2020), Addl. CE (Track) (West), Md. Abu Jafar Miah, Mobile: 01711691573	991.83	35.00%	6.83%	6.83%	6.91%	816		47.14	5.78%		47.14	5.78%		47.92	4.83%	
		991.83					816		47.14	5.78%		47.14	5.78%		47.92		
							(816)	816	(47.14)		47.14	(47.14)	47.14	(47.92)	47.92		
23	224269100: Construction of Broad Gauge Rail Line From Madhukhali to Magura Via Kamarkhali.(GoB) (01.05.2018 to 30.04.2022), XEN (P&D) (West), Md. Abu Zafor Miah, Mobile: 01711691573	120249.35	24.00%	0.05%	0.33%	0.43%	28335		5.75	0.02%		177.96	0.63%		301.87	0.25%	
		120249.35					28335	26981	5.75	0.02%		177.96	0.63%		301.87		
							(1354)	1354	(5.75)		5.75	(177.96)	177.96	(301.87)	301.87		
24	222006000: Feasibility study for construction of a railway link to proposed Bay Terminal at Potenga, Chittagong.(GoB) (01.04.2018 to 31.03.2019), CE (East), Md. Shuboktagin, Mobile: 01711506101	452.76	100.00%	0.20%	3.40%	3.40%	422										
		452.76					422										
							(422)	422									
25	224269000: ROLLING STOCK OPERATIONS IMPROVEMENT PROJECT OF BANGLADESH RAILWAY (ROLLING STOCK PROCUREMENT),(ADB) (01.07.2017 to 30.06.2021), CME (Project), Md. Mizanur Rahman, Mobile: 01711505302	360207.47					32016		1.63	0.01%		16.73	0.05%		29997.38	8.33%	
		283954.75					29886							28522.98			
		76252.72					2130	29355	1.63	0.08%		16.73	0.79%		1474.40	28018.30	
							(2130)	2661	(1.63)		1.63	(16.73)	16.73	(1474.40)	1979.08		
26	224269200: CONSTRUCTIONS OF DOUBLE LINE TRACK BETWEEN KHULNA-DARSANA JUNCTION SECTION OF BANGLADESH RAILWAY.(LoC) (01.01.2018 to 31.12.2022), CE (West), Al Fattah Md. Masudur Rahman, Mobile: 01711506102	350675.48	1.00%	0.00%	0.00%	0.00%	3440		3.11	0.09%		3.11	0.09%		3.11	0.00%	
		268992.79					2500										
		81682.69					940		3.11	0.33%		3.11	0.33%		3.11		
							(940)	3440	(3.11)		3.11	(3.11)	3.11	(3.11)	3.11		

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2019-2020)				ADP Allocation (2019-2020)		Financial progress (% of Total ADP)									
			Total P.A. GoB (DRGA_CF) (RPA)	Target (2019-20) (%)	February -2020	Current Year	Cumulative Since Beginning	Total	CD VAT	February-2020			Current Year (2019-2020)			Cumulative since beginning		
								P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
								GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
								(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue
(RPA)		(RPA)			(RPA)			(RPA)										
(Figures in Lakh Taka)																		
32	224271800: Construction of Dual Gauge Double line between Joydebpur-Ishurdi section of Bangladesh Railway.(China) (01.01.2019 to 31.12.2024), CE (Project), Md. Monirul Islam Firozi, Mobile: 01711692870	1425061.39	4.00%	0.05%	0.25%	0.25%	21150		3.25	0.02%		25.47	0.12%		38.09	0.00%		
		875675.79																
		549385.60					21150	20350	3.25	0.02%		25.47	0.12%		38.09		4.84	
							(800)	800	(3.25)		3.25	(25.47)		25.47	(33.25)		33.25	
33	222006700: FEASIBILITY STUDY AND DETAIL DESIGN FOR CONSTRUCTION OF A RAILWAY LINK TO SUNAMGANJ.(GoB) (01.02.2019 to 31.10.2020), Addl. CE (Track) (East), Md. Tanvirul Islam, Mobile: 01711691573	988.80	100.00%		2.70%	2.70%	200											
		988.80					200											
							(200)	200										
	: CONVERSION OF METER GAUGE RAIL LINE INTO DUAL GAUGE IN AKHAURA-SYLHET SECTION OF BANGLADESH RAILWAY.(China) (01.04.2019 to 30.06.2025), , , Mobile:	1610444.76																
		1065436.41																
		545008.35																
	222007700: Feasibility Study and Details Design for Construction of New Broad Gauge Railway line from Gobra to Pirojpur and Rail Connection to Bagerhat.(GoB) (01.07.2019 to 31.01.2021), XEN (P&D) (West), Md. Abu Jafar Miah, Mobile: 01711691573	1088.85																
		1088.85																
TOTAL INVESTMENT PROJECTS		13462135.83					1211155	54100	40425.97	3.34%	1063.67	201749.79	16.66%	20864.78	2467702.81	18.33%	60808.83	
		8685285.56					828025	66688	30448.84	3.68%		145491.76	17.57%	579.37	1355470.28		117966.30	
		4775861.47					383130	1101903	9977.13		31009.14	56258.03		164856.03	1112232.53		2314617.25	
		(33604.51)					(75996)	109252	(8316.35)		9416.83	(25409.22)		36893.76	(97025.51)		153085.56	
		(64183.39)					(16200)					(31.85)			(9728.46)			

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2019-2020)			ADP Allocation (2019-2020)		Financial progress (% of Total ADP)									
			Target (2019-20) (%)	February -2020	Current Year	Cumulative Since Beginning	Total		February-2020			Current Year (2019-2020)			Cumulative since beginning		
							Total	CD VAT	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
							P.A.	Others	P.A.	%	Others	P.A.	%	Others	P.A.	%	Others
							GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue							
(RPA)		(RPA)			(RPA)			(RPA)									

(Figures in Lakh Taka)

(B) Technical Assistance (TA) PROJECTS :

34	223010100: Technical Assistance for Dhaka-Chittagong-Cox's Bazar Rail Project Preparatory Facility (1st revised).(ADB) (01.07.2015 to 30.06.2020), Adl. CE (Bangabandhu Sheikh Mujib Railway Bridge), Md. Golam Mostafa, Mobile: 01711691025	21264.31	11.00%		6.00%	90.00%	3873		320.07	8.26%		2482.14	64.09%		12680.59	59.63%				
		16334.90																		
		4929.41																		
							(867)	3867	(69.58)		320.07	(540.84)		2482.14	(2703.67)		12680.59			
35	223010300: Technical Assistance for Capacity Development of Bangladesh Railway for Project Implementation.(ADB) (01.07.2015 to 30.06.2020), GM (ALDLP), Md. Arifuzzaman, Mobile: 01711691664	790.00	20.00%		11.00%	89.00%	121					82.58	68.25%		589.72	74.65%				
		778.00																		
		12.00																		
							(12)	121					82.58				589.72			
36	223035700: TECHNICAL ASSISTANCE FOR CAPACITY DEVELOPMENT OF BANGLADESH RAILWAY FOR IMPLEMENTATION OF CONSTRUCTION OF SINGLE LINE DUAL GAUGE RAILWAY TRACK FROM DOHAZARI TO COX'S BAZAR VIA RAMU AND RAMU TO GUNDUM NEAR MYANMAR.(ADB) (01.01.2018 to 31.12.2024), PD (DHZ-Cox's Bazar), Md. Mofizur Rahman, Mobile: 01755500468	808.40	15.00%		7.00%	22.00%	50					25.01	50.02%		162.05	20.05%				
		803.40																		
		5.00																		
TOTAL OF T.A. PROJECTS		22862.71					4044		320.07	7.91%		2589.73	64.04%		13432.36	58.75%				
		17916.30					3159		250.49	7.93%		2048.89	64.86%		10728.69					
		4946.41					885	6	69.58	7.86%		540.84	61.11%		2703.67					
							(879)	4038	(69.58)		320.07	(540.84)		2589.73	(2703.67)		13432.36			
GRAND TOTAL (A + B)		13484998.54					1215199	54100	40746.04	3.35%	1063.67	204339.52	16.82%	20864.78	2481135.17	18.40%	60808.83			
		8703201.86					831184	66688	30699.33	3.69%		147540.65	17.75%	579.37	1366198.97		117966.30			
		4780807.88					384015	1101909	10046.71	2.62%	31009.14	56798.87	14.79%	164856.03	1114936.20		2314617.25			
		(33604.51)					(76875)	113290	(8385.93)		9736.90	(25950.06)		39483.49	(99729.18)		166517.92			
		(64183.39)					(16200)					(31.85)			(9728.46)					