

BANGLADESH RAILWAY

Particulars of the projects & their expenditure upto August-2023 are summarised below:

2023-2024					2022-2023				
No. of Projects included in ADP : 28 Nos Investment Projects : 25 Nos Technical Assistance (TA) Projects : 3 Nos					No. of Projects included in ADP : 36 Nos Investment Projects : 31 Nos Technical Assistance (TA) Projects : 5 Nos				
	ADP Allocation	Expenditure in August-2023	Expenditure upto August-2023	% of ADP utilisation till in August-2023		ADP Allocation	Expenditure in August-2022	Expenditure upto August-2022	% of ADP utilisation till in August-2022
(Figures in Lakh Taka)					(Figures in Lakh Taka)				

(A) INVESTMENT PROJECTS :					(A) INVESTMENT PROJECTS :				
TOTAL	1431120	98873.93	128825.51	9.00%	TOTAL	1481297	91761.84	109147.79	7.37%
P.A.	994557	80668.39	101705.57	10.23%	P.A.	1076431	62749.65	80105.99	7.44%
GOB	436563	18205.54	27119.94	6.21%	GOB	404866	29012.19	29041.80	7.17%
(RPA)	(26180)				(RPA)	(33765)			
CD VAT	17918	4303.75	11806.27	65.89%	CD VAT	39617	4533.28	4533.28	11.44%
Others	68078	3864.53	3864.53	5.68%	Others	88420	11731.38	11731.38	13.27%

(B) TA PROJECTS :					(B) TA PROJECTS :				
TOTAL	6168	12.98	27.24	0.44%	TOTAL	7323	13.98	25.98	0.35%
P.A.	4579	12.00	24.00	0.52%	P.A.	5176		12.00	0.23%
GOB	1589	0.98	3.24	0.20%	GOB	2147	13.98	13.98	0.65%
(RPA)					(RPA)				
CD VAT					CD VAT				
Others					Others				

G. TOTAL	1437288	98886.91	128852.75	8.96%	G. TOTAL	1488620	91775.82	109173.77	7.33%
P.A.	999136	80680.39	101729.57	10.18%	P.A.	1081607	62749.65	80117.99	7.41%
GOB	438152	18206.52	27123.18	6.19%	GOB	407013	29026.17		
(RPA)	26180				(RPA)	(33765)			

Progress report of ongoing projects of Bangladesh Railway for the month of August-2023

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2023-2024)				ADP Allocation (2023-2024)		Fund Release (2023-2024)		Financial progress (% of Total ADP)									
			Total P.A. GoB (DRGA_CF) (RPA)	Target (2023-2024) (%)	August-2023	Current Year	Cumulative Since Beginning	2024		2024		August-2023			Current Year (2023-2024)			Cumulative since beginning		
								Total	CD VAT	Total	CD VAT	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
								P.A.	Others	P.A.	Others	P.A.	%	Others	P.A.	%	Others	P.A.	%	Others
								GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)		Revenue	(GoB Rev) (RPA)		Revenue	(GoB Rev) (RPA)		Revenue								

(Figures in Lakh Taka)

(A) INVESTMENT PROJECTS :

1	224090200: Construction of Single Line Dual Gauge (DG) Railway Track from Dohazari to Cox's Bazar via Ramu and Ramu to Gundum Near Myanmar (1st Revised).(ADB) (01.07.2010 to 30.06.2024), General Manager & Project Director, Md. Mofizur Rahman, Mobile: 01755500468	1803447.50	14.00%	1.00%	2.00%	88.00%	140000		25924.69	2017.49	11613.44	8.30%	1814.97	23592.50	16.85%	2017.49	808800.76	44.85%	35032.08
		1311540.86					120000		23582.44		11605.70	9.67%		23582.44	19.65%		557664.65		
		491906.64					20000	125654	2342.25	22245.92	7.74	0.04%	10843.46	10.06	0.05%	22195.92	251136.11		739451.82
							(4346)	14346	(2292.25)	3678.77	(7.74)		769.98	(10.06)		1396.58	(16355.48)		69348.94
2	222000700: Construction of Khulna-Mongla Port Rail Line (2nd revised),(LoC) (01.12.2010 to 31.10.2024), PD(KLN-Mongla), Md. Arifuzzaman, Mobile: 01711505313	426088.60	2.50%	0.10%	0.20%	97.30%	15279		860.35		0.69	0.00%		4.47	0.03%		377410.82	88.58%	16303.90
		294801.84					11800									257976.90			
		131286.76					3479	12007	860.35	455.00	0.69	0.02%		4.47	0.13%		119433.92		358732.35
							(2493)	3272	(405.35)	405.35	(0.69)		0.69	(4.47)		4.47	(11765.66)		18678.46
3	224090800: Rehabilitation of Kulaura-Shahbazpur Section of Bangladesh Railway (1st Revised),(LoC) (01.07.2011 to 31.12.2024), Project Director, MD. Sultan Ali, Mobile: 01711691067	67850.79	10.00%	0.10%	0.10%	25.82%	1132		399.09		399.09	35.26%		399.12	35.26%		13989.23	20.62%	897.61
		55598.76					950		399.09		399.09	42.01%		399.09	42.01%		12660.28		
		12252.03					182	950		399.09			399.09	0.03	0.02%	399.09	1328.95		12639.25
							(182)	182						(0.03)		0.03	(418.34)		1349.98
4	224089200: Construction of 3rd & 4th Dual Gauge Line in Dhaka-Tongi and Dual Gauge Double Line in Dhaka-Joydevpur Section of Bangladesh Railway (2nd Revised),(LoC) (01.07.2012 to 30.06.2027), Project Director, Nazneen Ara Keya, Mobile: 01711506113	334254.90	9.00%	0.25%	0.50%	30.00%	10186		1829.45		656.53	6.45%	210.85	656.53	6.45%	210.85	86381.19	25.84%	10345.61
		282116.08					4580		429.45		429.45	9.38%		429.45	9.38%		74494.09		
		52138.82					5606	8584	1400.00	1680.45	227.08	4.05%	640.30	227.08	4.05%	640.30	11887.10		81789.24
							(602)	1602	(149.00)	149.00	(16.23)		16.23	(16.23)		16.23	(1524.59)		4591.95
5	224089600: Construction of Dual Gauge Double Rail Line and Conversion of Existing Rail Line into Dual Gauge Between Akhaura and Laksam.(ADB) (01.07.2014 to 31.12.2024), Project Director, Md. Shuboktagin, Mobile: 01711691664	650454.50	6.00%	1.00%	1.50%	95.50%	85221		485.69		485.69	0.57%		485.69	0.57%		372326.60	57.24%	14966.78
		547788.28					80000		474.97		474.97	0.59%		474.97	0.59%		321692.80		
		102666.22					5221	80841	10.72		10.72	0.21%		10.72	0.21%		50633.80		337252.02
							(380)	4380	(10.72)	485.69	(10.72)		485.69	(10.72)		485.69	(8362.15)		35074.58
6	224089700: Construction of a Dual Gauge Line Parallel to The Existing Meter Gauge Line in Dhaka-Narayanganj Section (1st Revised),(DRGA) (01.07.2014 to 30.06.2026), Project Director, Md. Selim Rouf, Mobile: 01711691062	65834.60	18.10%			82.70%	7500										23820.18	36.18%	
		65834.60					7500		6799								23820.18		22602.74
		(24954.51)					(701)	701									(1217.44)		1217.44

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2023-2024)				ADP Allocation (2023-2024)		Fund Release (2023-2024)		Financial progress (% of Total ADP)									
			Total P.A. GoB (DRGA_CF) (RPA)	Target (2023-2024) (%)	August-2023	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	August-2023			Current Year (2023-2024)			Cumulative since beginning		
								P.A.	Others	P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
								GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue					
(Figures in Lakh Taka)																				
7	224088300: Rehabilitation, Construction and Upgradation of Important Level Crossing Gates of East Zone of Bangladesh Railway (3rd revised).(GoB) (01.07.2015 to 30.06.2024), Project Director, Sheikh Naimul Haque, Mobile: 01717077414	10450.69	1.00%			100.00%	1											11221.10	107.37%	
		10450.69					1	1										11221.10	3652.67	
																			(7568.43)	7568.43
8	224088400: Rehabilitation, Construction and Upgradation of important Level Crossing Gates of West Zone of Bangladesh Railway (2nd revised). (GoB) (01.07.2015 to 30.06.2024), DEN-2, Paksey, Birbal Mondal, Mobile: 1711691592	11524.96	19.00%			100.00%	1230		307.50	102.73	8.35%		102.73	8.35%				10285.36	89.24%	
		11524.96					1230		307.50	102.73	8.35%		102.73	8.35%				10285.36	3310.07	
							(1230)	1230	(307.50)	307.50	(102.73)		102.73	(102.73)		102.73		(6975.29)	6975.29	
9	224090000: Padma Bridge Rail Link Project (1st Revised).(China) (01.01.2016 to 30.06.2024), PD (PBRLP), Md. Afzal Hossain, Mobile: 01770799899	3924679.98	20.00%	1.00%	2.00%	82.00%	550000		52414.59	10000.00	29764.51	5.41%	1314.93	37075.24	6.74%	8614.93	2993349.63	76.27%	146117.19	
		2103669.38					350000	65000	15738.09	16250.00	15738.09	4%	3864.53	15738.09	4.50%	3864.53	1653178.52	336171.11		
		1821010.60					200000	530843	36676.50	45738.09	14026.42	7.01%	25015.63	21337.15	10.67%	32315.63	1340171.11	2859423.59		
							(19157)	19157	(6676.50)	6676.50	(4748.88)		4748.88	(4759.61)		4759.61	(133926.04)	133926.04		
10	224088100: Procurement of 200 Nos. MG Passenger Carriages for Bangladesh Railway.(Tenderer's Financing) (01.07.2016 to 30.06.2024), Project Director, Fakir Mohammad Mohiuddin, Mobile: 01711692978	92751.69					100		24.75		1.45	1.45%		2.89	2.89%			104.79	0.11%	
		71351.92																		
		21399.77					100	5	24.75	3.25	1.45	1.45%		2.89	2.89%			104.79	3.99	
							(95)	95	(21.50)	21.50	(1.45)		1.45	(2.89)		2.89	(100.80)	100.80		
11	224088000: Construction of Akhaura-Agartala Dual Gauge Railway Link (Bangladesh Portion)(GoI) (01.07.2016 to 30.06.2023), CE (East), Md. Abu Zafor Miah, Mobile: 01711506101	47781.18	12.00%	6.00%	7.00%	95.00%	1		1.00									18116.48	37.92%	
		42075.96																	17388.57	
		5705.22					1	1	1.00	1.00								727.91	18028.85	
																	(7.27)	87.63		
																		(3914.72)		
12	224088200: Bangabandhu Sheikh Mujib Railway Bridge.(JICA) (01.01.2016 to 31.12.2025), Project Director, Al Fattah Md. Masudur Rahman, Mobile: 01711506105	1678095.63	25.00%	4.00%	4.00%	69.00%	377838		45974.10		18352.34	4.86%		28780.22	7.62%			902760.33	53.80%	
		1214919.79					284000		24896.69		15836.25	5.58%		24896.69	8.77%			694436.52	53023.00	
		463175.84					93838	364440	21077.41	44896.69	2516.09	2.68%	17457.80	3883.53	4.14%	27877.31	208323.81	852039.47		
							(4398)	13398	(1077.41)	1077.41	(238.99)		894.54	(247.36)		902.91	(13429.92)	50720.86		
13	224136200: Procurement of 20 Nos. Meter Gauge Diesel Electric Locomotives and 150 Nos. Meter Gauge Passenger Carriages for Bangladesh Railway.(EDCF) (01.07.2017 to 30.06.2024), GM (Project), Partha Sharkar, Mobile: 01711692965	179910.53	29.78%			77.71%	36802	3852	4387.00	3852.00	969.68	2.63%	963.00	975.45	2.65%	963.00	140622.96	78.16%	33159.25	
		141467.88					32415	250		250.00							105881.10	36.80		
		38442.65					4387	35922	4387.00	3852.00	969.68	22.10%	963.00	975.45	22.24%	963.00	34741.86	137600.88		
							(535)	880	(535.00)	535.00	(6.68)		6.68	(12.45)		12.45	(1508.64)	3022.08		

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2023-2024)				ADP Allocation (2023-2024)		Fund Release (2023-2024)		Financial progress (% of Total ADP)									
			Total P.A. GoB (DRGA_CF) (RPA)	Target (2023-2024) (%)	August-2023	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	August-2023			Current Year (2023-2024)			Cumulative since beginning		
								P.A.	Others	P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
								GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue					
(Figures in Lakh Taka)																				
14	224149600: Conversion of Metre Gauge Line into Dual Gauge Line from Parbatipur to Kaunia Section of Bangladesh Railway.(LoC) (01.01.2018 to 31.12.2023), Addl.CE (Track/West), Md. Ahsan Jabir, Mobile: 01711691574	168321.20	3.05%			0.15%	4076		185.80					0.55	0.01%		242.68	0.14%		
		136723.99					3332									169.00				
		31597.21					744	1746	185.80	20.00			0.55	0.07%		73.68				
							(724)	2330	(165.80)	165.80			(0.55)		0.55	(73.68)	242.68			
15	224269100: Construction of Broad Gauge Rail Line From Madhukhali to Magura Via Kamarkhali.(GoB) (01.05.2018 to 30.06.2024), Chief Engineer (West), Md. Ashadul Haque, Mobile: 01711506102	120249.35	25.00%	0.30%	1.05%	42.42%	30000		6375.00					210.69	0.70%		47593.27	39.58%		
		120249.35					30000	29480	6375.00	6160.00			210.69	0.70%		47593.27	45795.79			
							(520)	520	(215.00)	215.00			(210.69)		210.69	(1797.48)	1797.48			
16	224269000: ROLLING STOCK OPERATIONS IMPROVEMENT PROJECT OF BANGLADESH RAILWAY (ROLLING STOCK PROCUREMENT).(ADB) (01.07.2017 to 30.06.2024), Addl.Project Director (Chief	360207.47	48.00%		9.00%	51.00%	65000	14066	39934.24	3516.50	36193.90	55.68%		36198.54	55.69%		164063.65	45.55%	27341.63	
		283954.75					50000	320	36184.84	450.00	36184.84	72.37%		36184.84	72.37%		133105.29	370.27		
		76252.72					15000	63066	3749.40	39701.34	9.06	0.06%	36184.84	13.70	0.09%	36184.84	30958.36	159956.67		
							(934)	1934	(232.90)	232.90	(9.06)		9.06	(13.70)		13.70	(3450.16)	4106.98		
17	224269200: CONSTRUCTIONS OF DOUBLE LINE TRACK BETWEEN KHULNA-DARSANA JUNCTION SECTION OF BANGLADESH RAILWAY.(LoC) (01.01.2018 to 31.12.2023), Project Director Md. Monirul Islam	350675.48	1.50%	0.20%	0.30%	2.30%	10930		1875.00								261.42	0.07%		
		268992.79					3430								182.08					
		81682.69					7500	8140	1875.00	1677.50					79.34					
							(790)	2790	(197.50)	197.50					(79.34)	261.42				
18	224270300: Construction of Broad Gauge Rail line between Chilahati and Chilahati Border for connectivity with India.(GoB) (01.08.2018 to 30.06.2024), Bridge Engineer, PXC, Md. Abdur Rahim, Mobile: 01711691575	14068.64	14.90%	1.31%	3.03%	88.25%	2700										10578.03	75.19%		
		14068.64					2700	2699							10578.03	10567.32				
							(1)	1							(10.71)	10.71				
19	224269900: Construction of Dual Gauge Railway Line from Bogra to Shahid M. Mansur Ali Station, Sirajganj of Bangladesh Railway.(LoC) (01.07.2018 to 30.06.2024), Project Director, Md. Monirul Islam Firozi, Mobile: 01711692942	557970.15	8.00%	0.20%	0.40%	8.90%	44050		461.68		4.64	0.01%		4.64	0.01%		2525.70	0.45%		
		314659.81					14050									1818.33				
		243310.34					30000	43279	461.68	62.00	4.64	0.02%		4.64	0.02%		707.38			
							(271)	771	(399.68)	399.68	(4.64)		4.64	(4.64)		4.64	(707.37)	2525.70		
20	224271800: Construction of Dual Gauge Double line between Joydebpur-Ishurdi section of Bangladesh Railway.(China) (01.01.2019 to 31.12.2024), Project Director, Md. Golam Mostofa, Mobile: 01711564575	1425061.39	2.00%	0.05%	0.10%	7.20%	3000		750.00		5.37	0.18%		10.59	0.35%		39526.41	2.77%		
		875675.79																		
		549385.60					3000	2747	750.00	686.75	5.37	0.18%		10.59	0.35%		39526.41	39281.84		
							(253)	253	(63.25)	63.25	(5.37)		5.37	(10.59)		10.59	(244.57)	244.57		

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2023-2024)				ADP Allocation (2023-2024)		Fund Release (2023-2024)		Financial progress (% of Total ADP)									
			Total P.A. GoB (DRGA_CF) (RPA)	Target (2023-2024) (%)	August-2023	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	August-2023			Current Year (2023-2024)			Cumulative since beginning		
								P.A.	Others	P.A.	Others	P.A.	%	CD VAT	P.A.	%	CD VAT	Total	%	CD VAT
								GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue					
(Figures in Lakh Taka)																				
21	224308700: CONVERSION OF METER GAUGE RAIL LINE INTO DUAL GAUGE IN AKHAURA-SYLHET SECTION OF BANGLADESH RAILWAY.(China) (01.04.2019 to 30.06.2025), Project Director, Md. Shahidul Islam, Mobile: 01711691664	1610444.76					1													
		1065436.41																		
		545008.35					1													
							(1)	1												
22	223039400: FEASIBILITY STUDY WITH DETAIL DESIGN AND BID DOCUMENT PREPARATION FOR CONSTRUCTION OF A NEW CARRIAGE MAINTENANCE WORKSHOP AT RAJBARI.(GoB) (01.01.2020 to 30.06.2024), CME (West), Md. Kudrat-e-Khuda, Mobile: 01711506112	3005.55					1736			319.64	18.41%		319.64	18.41%		929.97	30.94%			
								1000											414.20	
		3005.55					1736			319.64	18.41%		319.64	18.41%		929.97				
							(1736)	1736			(319.64)		319.64	(319.64)		319.64	(929.97)			929.97
23	224325400: Rehabilitation of 100 nos. Meter Gauge Passenger Carriages of Bangladesh Railway (2nd Phase). (1st Revised)(GoB) (01.07.2020 to 30.06.2024), Project Director, Mostafizur Rahman, Mobile: 01711692845	8478.58	30.00%			70.00%	3337		834.25							3090.47	36.45%			
								1008												
		8478.58					3337	2871	834.25	714.25						3090.47			2034.06	
							(466)	466	(120.00)	120.00						(1056.41)			1056.41	
24	222012900: FEASIBILITY STUDY AND DETAILED DESIGN FOR INTRODUCTION OF ELECTRIC TRACTION (INCLUDING OVERHED CATENARY & SUB-STATION) IN BETWEEN NARAYANGANJ-DHAKA-CHITTAGONG SECTION OF BANGLADESH RAILWAY.(GoB) (01.11.2021 to 30.04.2024), Project Director, Md. Habibur Rahman, Mobile: 01711692845	1506.84	5.00%	11.00%	11.00%	15.00%	893		223.25							28.24	1.87%			
								500												
		1506.84					893	3	223.25							28.24			9.41	
							(890)	890	(223.25)	223.25						(18.83)			18.83	
25	224363600: Procurement of 200 Broad Gauge (BG) Passenger Carriages for Bangladesh Railways.(EIB) (01.07.2022 to 30.06.2026), Project Director, Md. Zaidul Islam, Mobile: 01711692893	170433.68					40107		26.20		4.23	0.01%		6.03	0.02%		17.86	0.01%		
		133119.75					40000													
		37313.93					107	39970	26.20		4.23	3.95%		6.03	5.64%		17.86		2.46	
							(92)	137	(26.20)	26.20	(4.23)		4.23	(6.03)		6.03	(15.40)		15.40	
TOTAL INVESTMENT PROJECTS	14083548.64					1431120	17918	183273.63	19385.99	98873.93	6.91%	4303.75	128825.51	9.00%	11806.27	6028047.13	42.80%	338507.69		
	9143894.04					994557	68078	101705.57	16950.00	80668.39	8.11%	3864.53	101705.57	10.23%	3864.53	3830648.12		336992.38		
	4939654.60					436563	1360048	81568.06	168293.33	18205.54		91504.12	27119.94		120576.09	2197399.00		5684174.49		
	24954.51					(40797)	71072	(13118.81)	14980.30	(5477.05)		7369.81	(5732.38)		8249.42	(211543.97)		343872.63		
	25572.33					(26180)									(9557.15)					

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2023-2024)				ADP Allocation (2023-2024)		Fund Release (2023-2024)		Financial progress (% of Total ADP)										
			Total P.A. GoB (DRGA_CF) (RPA)	Target (2023-2024) (%)	August-2023	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	August-2023			Current Year (2023-2024)			Cumulative since beginning			
												Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT	
												P.A.	%	Others	P.A.	%	Others	P.A.	%	Others	
(Figures in Lakh Taka)																					
26	223035700: TECHNICAL ASSISTANCE FOR CAPACITY DEVELOPMENT OF BANGLADESH RAILWAY FOR IMPLEMENTATION OF CONSTRUCTION OF SINGLE LINE DUAL GAUGE RAILWAY TRACK FROM DOHAZARI TO COX'S BAZAR VIA RAMU AND RAMU TO GUNDUM NEAR MYANMAR.(ADB) (01.01.2018 to 31.12.2024), APD (DHZ-COX-RAMU), Md. Abul kalam Chaudhury, Mobile: 01714601063	808.40	12.00%	1.00%	4.00%	85.00%	100		24.00		12.00	12.00%		24.00	24.00%		711.05	87.96%			
		803.40					100		24.00		12.00	12.00%		24.00	24.00%		711.05				
		5.00																			
								100		24.00			12.00			24.00			711.05		
27	223040500: Technical Assistance (TA) for Railway Connectivity Improvement Preparatory Facility (RCIPF).(ADB) (01.07.2020 to 31.12.2023), Project Director, Mohammad Mahbubur Rahman, Mobile: 01711692999	23537.61	12.00%	0.50%	4.20%	27.00%	5868		397.00		0.98	0.02%		3.24	0.06%		1061.15	4.51%			
		16714.47					4280										746.34				
		6823.14					1588	27	397.00	6.64	0.98	0.06%		3.24	0.20%		314.81		8.93		
							(1561)	5841	(390.36)	390.36	(0.98)		0.98	(3.24)		3.24	(305.88)		1052.22		
28	223044900: TECHNICAL ASSISTANCE PROJECT TO IMPROVE ENERGY EFFICIENCY OF ROLLING STOCK OPERATION OF BANGLADESH RAILWAY.(ADB) (01.06.2019 to 30.06.2024), Project Director (General Manager / Project), Md. Mizanur Rahman, Mobile: 01709999094	430.20	25.00%				200														
		415.70					199														
		14.50					1														
							(1)	200													
TOTAL OFT.A. PROJECTS		24776.21					6168		421.00		12.98	0.21%		27.24	0.44%		1772.20	7.15%			
		17933.57					4579		24.00		12.00	0.26%		24.00	0.52%		1457.39				
		6842.64					1589	27	397.00	6.64	0.98	0.06%		3.24	0.20%		314.81		8.93		
							(1562)	6141	(390.36)	414.36	(0.98)		12.98	(3.24)		27.24	(305.88)		1763.27		
GRAND TOTAL (A + B)		14108324.85					1437288	17918	183694.63	19385.99	98886.91	6.88%	4303.75	128852.75	8.96%	11806.27	6029819.33	42.74%	338507.69		
		9161827.61					999136	68078	101729.57	16950.00	80680.39	8.08%	3864.53	101729.57	10.18%	3864.53	3832105.51		336992.38		
		4946497.24					438152	1360075	81965.06	168299.97	18206.52	4.16%	91504.12	27123.18	6.19%	120576.09	2197713.81		5684183.42		
		24954.51					(42359)	77213	(13509.17)	15394.66	(5478.03)		7382.79	(5735.62)		8276.66	(211849.85)		345635.90		
		25572.33					(26180)											(9557.15)			

(B) Technical Assistance (TA) PROJECTS :