

Progress report of ongoing projects of Bangladesh Railway for the month of April-2019

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2018-2019)				RADP Allocation (2018-2019)		Released of fund (2018-2019)				Financial progress (% of Total RADP)						
			Target (%)	April-2019	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	April-2019		Current Year (2018-2019)			Cumulative since beginning			
							P.A.	Others	P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
							GoB	Capital	GoB	Capital	P.A.	%	Others	P.A.	%	Others	P.A.	%	Others
							(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue
(RPA)	(RPA)	(RPA)	(RPA)	(RPA)		(RPA)	(RPA)	(RPA)		(RPA)		(RPA)	(RPA)	(RPA)					
(Figures in Lakh Taka)																			
(A) INVESTMENT PROJECTS :																			
1	224091400: BANGLADESH RAILWAY SECTOR IMPROVEMENT PROJECTS: Reforms of Bangladesh Railway (1st Revised).(ADB) (01.07.2006 to 30.06.2019), PD (Reforms), Mihir Kanti Guha, Mobile: 01711564575	31339.56 22523.91 8815.65			0.05%	91.72%	1825 650 1175 (925)		1087.50		71.21	3.90%		259.83	14.24%		22166.14	70.73%	3220.00
2	224091000: Remodelling of Khulna Railway Station & Yard and Development of Operational Facilities of Benapole Railway Station (2nd Revised).(GoB) (01.07.2007 to 31.12.2018), DEN-1, PXC, Md. Reyad Ahmed, Mobile: 01711691591	9390.61 9390.61	5.40%		4.40%	99.00%	1255 1255 (54)		1255.00					1172.29	93.41%		8755.84	93.24%	
3	224091100: DHAKA-CHITTAGONG RAILWAY DEVELOPMENT PROJECTS: (i) Improvement of Pahartali Workshop (2nd Revised).(DRGA) (01.07.2007 to 31.12.2018), CME (East), Md. Mizanur Rahman, Mobile: 01711506110	31825.54 8650.00 23175.54 (8650.00)	37.00%	1.00%	14.00%	77.00%	6086 1513 6086 (586)		6086.00		2510.00	41.24%		2510.00	41.24%		22521.85	70.77%	4080.00
4	224091200: DHAKA-CHITTAGONG RAILWAY DEVELOPMENT PROJECTS: (ii) Track Doubling Between Laksam and Chinki-Astana (3rd Revised).(JICA) (01.07.2008 to 31.10.2018), ADG (I), Md. Anowarul Hoque, Mobile: 01711505301	181954.95 52764.27 129190.68				100.00%	8684 120 8684 (4)							8682.99	99.99%		180947.80	99.45%	8428.08
5	224090100: Construction of Pachuria-Faridpur-Bhanga Sections of Bangladesh Railway (2nd Revised).(GoB) (01.07.2010 to 30.06.2019), Addl. CE (Track) (West), Md. Abu Jafar Miah, Mobile: 01711691573	34731.45 34731.45	20.00%	1.83%	15.08%	95.08%	7000 7000 (7)		7000.00		640.56	9.15%		4140.56	59.15%		31868.08	91.76%	
6	224090200: Construction of Single Line Dual Gauge (DG) Railway Track from Dohazari to	1803447.50 1311540.86	20.00%	1.00%	15.00%	24.00%	52875 50000		2850.00	1401.49	23486.94	44.42%	180.79	48123.61	91.01%	2327.09	368598.92	20.44%	3907.78
											23476.49	46.95%		46205.75	92.41%		130775.53		

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2018-2019)			RADP Allocation (2018-2019)		Released of fund (2018-2019)		Financial progress (% of Total RADP)									
			Target (%)	April-2019	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	April-2019			Current Year (2018-2019)			Cumulative since beginning		
							P.A.	Others	P.A.	Others	P.A.	%	CD VAT	P.A.	%	CD VAT	P.A.	%	CD VAT
							GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
							(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)
(Figures in Lakh Taka)																			
	Cox's Bazar via Ramu and Ramu to Gundum Near Myanmar (1st Revised).(ADB) (01.07.2010 to 30.06.2022), PD (DHZ-Cox's Bazar), Md. Mofizur Rahman, Mobile: 01755500468	491906.64					2875	45100	2850.00	50.00	10.45	0.36%	20151.10	1917.86	66.71%	42911.04	237823.39		357995.78
						(2775)	7775	(2800.00)	2800.00	(10.45)			3335.84	(1887.18)		5212.57	(3112.62)		10603.14
7	224090300: Rehabilitation of Kalukhali-Bhatiapara Section and Construction of Kashiani-Gopalganj-Tungipara New Rail Line (2nd Revised).(GoB) (01.10.2010 to 31.12.2018), CE (West), Md. Afzal Hossain, Mobile: 01711506102	211026.92	3.59%		5.39%	100.00%	6082		6082.00					1049.96	17.26%			200519.99	95.02%
		211026.92					6082	5807	6082.00	5807.00				1049.96	17.26%	1023.64	200519.99		199629.16
							(275)	275	(275.00)	275.00				(26.32)		26.32	(890.83)		890.83
8	224090400: Construction of a New Railway Line from Ishurdi to Dhalarcha Via Pabna (1st Revised).(GoB) (01.10.2010 to 30.06.2019), Addl. CE (Bridge) (West), Ashadul Haque, Mobile: 01711691574	173718.00	9.80%	0.81%	7.20%	97.40%	36890	8	18445.00	4.00	2827.46	7.66%		15164.28	41.11%		151808.80	87.39%	258.64
								390		195.00						380.82			947.50
		173718.00					36890	35150	18445.00	17575.00	2827.46	7.66%	2717.72	15164.28	41.11%	14362.24	151808.80		148977.41
							(1740)	1740	(870.00)	870.00	(109.74)		109.74	(802.04)		802.04	(2831.39)		2831.39
														(28619.33)		(28619.33)			
9	222000700: Construction of Khulna-Mongla Port Rail Line (1st revised).(LoC) (01.12.2010 to 30.06.2020), Dy.PD(KLN-Mongla), Md. Ramzan Ali, Mobile: 01711505313	380161.38	24.00%	2.00%	16.80%	52.30%	78800	3000	3350.00	3000.00	20961.20	26.60%	375.35	70865.35	89.93%	1799.58	211736.44	55.70%	3524.64
		237134.99					75000				20363.68	27.15%		68782.92	91.71%		116464.75		
		143026.39					3800	77210	3350.00	3011.50	597.52	15.72%	19939.03	2082.43	54.80%	69782.50	95271.69		208571.35
							(790)	1590	(338.50)	338.50	(222.17)		1022.17	(282.85)		1082.85	(888.07)		3165.09
10	224090800: Rehabilitation of Kulaura-Shahbazpur Section of Bangladesh Railway.(LoC) (01.07.2011 to 30.06.2019), Addl. CE (Track) (East), MD. Tanvirul Islam, Mobile: 01711691529	67850.79	50.00%	0.10%	4.10%	15.40%	2731	550	89.50					139.13	5.09%		6533.44	9.63%	
		55598.76					2000							102.26	5.11%		6228.72		
		12252.03					731	2050	89.50					36.87	5.04%		304.72		5461.68
							(181)	681	(89.50)	89.50				(36.87)		139.13	(291.72)		1071.76
		(25572.33)															(308.11)		
11	224090900: Procurement of 70 nos. MG Diesel Electric Locomotives.(GoB) (01.07.2011 to 30.06.2024), JDG (Mech), Md. Manzurul Alam Chowdhury, Mobile: 01711692981	194589.48				0.50%	1564		1188.00		5.38	0.34%		44.28	2.83%		386.99	0.20%	
		194589.48					1564		1188.00	1188.00	5.38	0.34%		44.28	2.83%		386.99		76.99
							(1564)	1564			(5.38)		5.38	(44.28)		44.28	(310.00)		310.00
12	224089200: Construction of 3rd & 4th Dual Gauge Line in Dhaka-Tongi and Dual Gauge Double Line in Dhaka-Lavdipur Section of	110680.08	22.00%	2.00%	9.00%	16.50%	21545				1247.51	5.79%		15261.65	70.84%		16005.27	14.46%	
		90263.41					21250				1241.03	5.84%		15207.82	71.57%		15727.94		
		20416.67					295	20705			6.48	2.20%	1241.03	53.83	18.25%	15178.92	277.33		15179.94

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2018-2019)			RADP Allocation (2018-2019)		Released of fund (2018-2019)		Financial progress (% of Total RADP)												
			Target (%)	April-2019	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	April-2019			Current Year (2018-2019)			Cumulative since beginning					
							P.A.	Others	P.A.	Others	P.A.	%	Others	P.A.	%	Others	Total	%	CD VAT	Total	%	CD VAT
							GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue					
(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)					
(Figures in Lakh Taka)																						
	Joydebpur Section of Bangladesh Railway (1st Revised).(LoC) (01.07.2012 to 30.06.2019), Project Director, Md. Shahidul Islam, Mobile: 01715313510	(38611.06)					(290)	840			(6.48)		6.48	(53.83)		82.73	(276.31)		825.33			
																	(240.10)					
13	224089400: Expansion of Existing Computer Based Interlocking Colour Light Signalling System to The Newly Constructed Third Line at Four Stations of Ishurdi-Joydebpur Section in West Zone of Bangladesh Railway(1st Revised).(GoB) (01.07.2014 to 31.12.2018), CSTE (West), Asim Kumar Talukder, Mobile: 01711506147	3086.23	21.35%		21.35%	100.00%	709		595.00					576.54	81.32%		2912.42	94.37%	671.00			
								509														
		3086.23					709	701	595.00	587.00				576.54	81.32%	568.54	2912.42		2882.06			
							(8)	8	(8.00)	8.00				(8.00)		8.00	(30.36)		30.36			
14	224089600: Construction of Dual Gauge Double Rail Line and Conversion of Existing Rail Line into Dual Gauge Between Akhaura and Laksam.(ADB) (01.07.2014 to 30.06.2020), GM (ALDLP), D.N. Mazumdar, Mobile: 01711691664	650454.50	20.00%	2.00%	10.00%	61.00%	64943	3700	3310.75	1500.00	6349.78	9.78%	197.41	40057.11	61.68%	3218.95	206491.62	31.75%	9732.28			
		547788.28					56200			5808.90	10.34%		35566.53	63.29%		173880.32						
		102666.22					8743	57200	3310.75	2875.00	540.88	6.19%	5731.82	4490.58	51.36%	35855.72	32611.30		188047.89			
							(1743)	7743	(435.75)	435.75	(315.13)		617.96	(1238.95)		4201.39	(4974.12)		18443.73			
							(23000)										(5334.32)					
15	224089700: Construction of a Dual Gauge Line Parallel to The Existing Meter Gauge Line in Dhaka-Narayanganj Section.(DRGA) (01.07.2014 to 30.06.2019), JDG (Engg.), Al Fattah Md. Masudur Rahman, Mobile: 01711506120	37865.57	58.80%	1.00%	18.80%	50.00%	9330		6777.50		387.63	4.15%		2639.29	28.29%		9798.52	25.88%				
								400														
		37865.57					9330	9000	6777.50	6449.00	387.63	4.15%	384.25	2639.29	28.29%	2407.76	9798.52		9023.10			
		(24954.51)					(330)	330	(328.50)	328.50	(3.38)		3.38	(231.53)		231.53	(775.42)		775.42			
16	224088300: Rehabilitation, Construction and Upgradation of Important Level Crossing Gates of East Zone of Bangladesh Railway.(GoB) (01.07.2015 to 30.06.2019), DD (Estate), Md. Abidur Rahman, Mobile: 01711692830	7144.11	52.00%	0.10%	33.10%	80.10%	2900		1450.00		114.15	3.94%		1743.93	60.14%		4075.16	57.04%				
		7144.11					2900	1400	1450.00	700.00	114.15	3.94%		1743.93	60.14%	770.61	4075.16		2901.84			
							(1500)	1500	(750.00)	750.00	(114.15)		114.15	(973.32)		973.32	(1173.32)		1173.32			
17	224088400: Rehabilitation, Construction and Upgradation of important Level Crossing Gates of West Zone of Bangladesh Railway. (GoB) (01.07.2015 to 30.06.2019), XEN (P&D) (West), Md. Mostafizur Rahman, Mobile:	4784.00	34.56%	4.10%	28.28%	93.72%	1820		750.00		92.80	5.10%		842.80	46.31%		3885.65	81.22%				
		4784.00					1820	523	750.00	156.00	92.80	5.10%	92.80	842.80	46.31%	106.03	3885.65		2931.98			
							(1297)	1297	(594.00)	594.00				(736.77)		736.77	(953.67)		953.67			

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2018-2019)			RADP Allocation (2018-2019)		Released of fund (2018-2019)		Financial progress (% of Total RADP)												
			Target (%)	April-2019	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	April-2019			Current Year (2018-2019)			Cumulative since beginning					
							P.A.	Others	P.A.	Others	P.A.	%	Others	P.A.	%	Others	Total	%	CD VAT	P.A.	%	Others
							GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue					
(Figures in Lakh Taka)																						
18	224088600: Procurement of Meter Gauge and Broad Gauge Passenger Carriages for Bangladesh Railway.(ADB) (01.09.2015 to 30.06.2019), GM (Project), Md. Harun-Or-Rashid, Mobile: 01711506944	137450.41 100086.48 37363.93		10.00%	20.00%	45.00%	38026	7000	7456.00	7000.00	5090.93	13.39%		10549.25	27.74%		36528.18	26.58%	4467.00			
							30570	200			5086.46	17%		10467.33	34.24%		31167.28					
							7456	37316	7456.00	7000.00	4.47	0.06%	5086.46	81.92	1.10%	10467.33	5360.90		35630.46			
							(456)	710	(456.00)	456.00	(4.47)		4.47	(81.92)		81.92	(813.39)		897.72			
19	224088700: Procurement of Locomotives, Relief Cranes and Locomotive Simulator for Bangladesh Railway.(ADB) (01.07.2015 to 30.06.2020), Project Director, Mohammad Hassan Mansur, Mobile: 01711691150	73360.63 53347.64 20012.99					11997	1235	1741.00	1235.00	962.22	8.02%	926.25	1014.56	8.46%	926.25	15831.03	21.58%	3689.25			
							10515	75		115.00							11484.97					
							1482	11510	1741.00	1237.00	962.22	64.93%	926.25	1014.56	68.46%	926.25	4346.06		14968.79			
							(247)	487	(504.00)	504.00	(35.97)		35.97	(88.31)		88.31	(652.49)		862.24			
20	222000300: Feasibility Study for Cnstruction of Overpass/Underpass in Narayangonj-Joydebpur Section of Bangladesh Railway.(GoB) (01.04.2016 to 30.09.2018), Dricetor (Procurement), Mamunul Islam, Mobile: 01711691025	584.53 584.53	22.00%		22.00%	100.00%	158		158.50					129.78	82.14%		298.45	51.06%				
							158		158.50					129.78	82.14%	129.78	298.45		137.28			
							(158)	158	(158.50)	158.50							(161.17)		161.17			
21	224089900: Rehabilitation of 100 nos. Meter Gauge Passenger Carriages of Bangladesh Railway (1st Revised).(GoB) (01.07.2015 to 30.06.2019), DS(W), Pahartali, Fakir Md. Mohiuddin, Mobile: 01711506135	5830.00 5830.00	30.00%		30.00%	100.00%	2866		2866.00		608.70	21.24%		1651.05	57.61%		4558.02	78.18%				
								326		326.00									639.00			
							2866	2640	2866.00	2640.00	608.70	21.24%	550.33	1651.05	57.61%	1438.93	4558.02		3847.89			
							(226)	226	(226.00)	226.00	(58.37)		58.37	(212.12)		212.12	(710.13)		710.13			
22	224090000: Padma Bridge Rail Link Project.(China) (01.01.2016 to 30.06.2024), PD (PBRLP), Golam Fakhruddin Ahmed Chowdhury, Mobile: 01770799899	3924679.98 2103669.38 1821010.60	11.00%	0.01%	1.92%	16.92%	329055		116518.50		6191.03	1.88%		22575.46	6.86%		929907.69	23.69%				
							170000	30000						6282.97	3.70%	1181.18	427016.71		79995.22			
							159055	309037	116518.50	104968.50	6191.03	3.89%		16292.49	10.24%	9095.56	502890.98		897454.71			
							(20018)	20018	(11550.00)	11550.00	(6191.03)		6191.03	(13479.90)		13479.90	(32452.98)		32452.98			
							(306480)															
23	224088100: Procurement of 200 Nos. MG Passenger Carriages for Bangladesh Railway.(Tenderer's Financing) (01.07.2016 to 30.06.2020), CME (West), Mrinal Kanti Banik, Mobile: 01711506112	92751.69 71351.92 21399.77					1037		467.50		1.85	0.18%		14.60	1.41%		19.14	0.02%				
							1037	109	467.50	3.50	1.85	0.18%		14.60	1.41%		19.14					
							(928)	928	(464.00)	464.00	(1.85)		1.85	(14.60)		14.60	(19.14)		19.14			
24	224088000: Construction of Akhaura-Agartala Dual Gauge	47781.18	50.00%	2.00%	10.25%	32.50%	9215	800			782.90	8.50%		782.90	8.50%		7013.32	14.68%				

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2018-2019)				RADP Allocation (2018-2019)		Released of fund (2018-2019)		Financial progress (% of Total RADP)																					
			Target (%)	April-2019	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	April-2019			Current Year (2018-2019)			Cumulative since beginning															
							P.A.	Others	P.A.	Others	P.A.	%	Others	P.A.	%	Others	Total	%	CD VAT	Total	%	CD VAT										
							GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue								
							(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue								
(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)														
(Figures in Lakh Taka)																																
	Arniara-Agarata Dual Gauge Railway Link (Bangladesh Portion)(GoI) (01.07.2016 to 30.06.2020), CE (East), Md. Abdul Jalil, Mobile: 0171506113	42075.96 5705.22					8407 808 (8) (907)					782.90	9.31%		782.90	9.31%		782.90	7.27 (7.27) (3814.08)			7006.05 7.27 7.27										
25	224088200: Bangabandhu Sheikh Mujib Railway Bridge.(JICA) (01.01.2016 to 31.12.2023), GM/PD, Md. Quamrul Ahsan, Mobile: 01711506105	973407.00 772432.50 200974.50	2.00%	0.20%	1.50%	7.50%	4790 3400 1390 (1070)		1830.00		6.52	0.14%		3096.64	64.65%		2366.54	69.60%		730.10	52.53%		3096.64	19400.79	1.99%		14911.85	4488.94	(4489.45)	19400.79		
26	222000400: Feasibility Study with Detail Design and Tender Document Preparation for Construction of Rail Line from Bhanga Junction (Faridpur) to Payra Port Via Barisal.(GoB) (01.07.2016 to 31.12.2018), JDG (Engg.), Al Fattah Md. Masudur Rahman, Mobile: 01711506120	4299.71 4299.71	50.00%	1.00%	21.00%	42.50%	1772 1193 1772 (1772)		908.00		111.03	6.27%		475.90	26.86%		475.90	26.86%		475.90	26.86%		475.90	948.22	22.05%		948.22		4.40	943.82	943.82	
27	222000500: Feasibility Study for Construction of Janalihat-CUET-Kaptai Dual Gauge Railway Link.(GoB) (01.07.2017 to 30.06.2019), CE (East), Md. Abdul Jalil, Mobile: 01711506101	1220.86 1220.86	83.00%	2.00%	40.00%	57.00%	789 789 (789)		394.50		47.40	6.01%		260.90	33.07%		260.90	33.07%		260.90	33.07%		260.90	438.62	35.93%		438.62		10.90	427.72	427.72	
28	222000600: Feasibility Study and Detail Design for Construction of Dhaka-Chittagong Via Comilla/Laksam High Speed Railway. (GoB) (01.01.2017 to 31.03.2019), PD, Md. Quamrul Ahsan, Mobile: 01711506105	10059.29 10059.29	55.00%	1.00%	28.00%	33.00%	4535 1902 4535 (4532)		4779.50		986.50	21.75%		2469.79	54.46%		616.99			2469.79	54.46%		2469.79	2972.45	29.55%		2972.45		5.94	2966.51	2966.51	
29	224136200: Procurement of 20 Nos. Meter Gauge Diesel Electric Locomotives and 150 Nos. Meter Gauge Passenger Carriages for Bangladesh Railway.(EDCF) (01.07.2017 to 30.06.2021), CME (Project), Abdul Matin Chowdhury, Mobile: 01711602984	179910.53 141467.88 38442.65					21948 21000 948 (859)		957.43		0.96	0.00%		20503.43	93.42%		20484.24	97.54%		19.19	2.02%		20484.24	28.02			20576.84	11.44%		20553.82	23.02	23.02
30	222003700: Feasibility Study and Detail Design for Construction of Railway Link to	489.01	71.00%	2.00%	68.00%	97.00%	353		176.50					195.75	55.45%								330.73	67.63%								

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2018-2019)			RADP Allocation (2018-2019)		Released of fund (2018-2019)		Financial progress (% of Total RADP)									
			Target (%)	April-2019	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	April-2019			Current Year (2018-2019)			Cumulative since beginning		
							P.A.	Others	P.A.	Others	P.A.	%	CD VAT	P.A.	%	CD VAT	P.A.	%	CD VAT
							GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)		Revenue	(GoB Rev) (RPA)		Revenue	(GoB Rev) (RPA)		Revenue	(GoB Rev) (RPA)		Revenue				
(Figures in Lakh Taka)																			
	Jamalpur Economic Zone.(GoB) (01.11.2017 to 30.03.2019), CE (East), Md. Abdul Jalil, Mobile: 01711506101	489.01				353	3	176.50	1.50				195.75	55.45%		330.73			
						(3)	350	(175.00)	175.00				(195.75)		195.75	(330.73)		330.73	
31	222003600: Feasibility Study for Construction of a Doual Gauge Rail Line Parallel to The Existing Meter Gauge Rail Line in Joydevpur-Mymensingh-Jamalpur Section.(GoB) (01.11.2017 to 31.12.2018), Director (Engg), Md. Monirul Islam Firozi, Mobile: 01711692870	908.66	100.00%		64.00%	90.00%		741					705.00	95.14%		865.00	95.19%		
		908.66						741	6				705.00	95.14%		865.00			
								(735)	735				(705.00)		705.00	(865.00)		865.00	
32	222003400: Feasibility Study for Construction of Circular Rail Line Around Dhaka City.(GoB) (01.01.2018 to 30.09.2019), Director (Engg), Md. Monirul Islam Firozi, Mobile: 01711692870	2972.38	41.00%	3.00%	18.00%	25.00%		1115		557.50		0.48	0.04%		5.40	0.48%		6.03	0.20%
		2972.38						1115	16	557.50	557.50	0.48	0.04%		5.40	0.48%		6.03	
								(1099)	1099			(0.48)		0.48	(5.40)		5.40	(6.03)	6.03
33	222003500: Feasibility Study and Detail Design for Construction of Railway Link to Mirsarai-Feni Economic Zone.(GoB) (01.01.2018 to 30.06.2019), CE (East), Md. Abdul Jalil, Mobile: 01711506101	495.00	80.00%	2.00%	42.00%	62.00%		401		200.50		110.00	27.43%		175.46	43.76%		258.91	52.31%
		495.00						401	4	200.50	2.00	110.00	27.43%		175.46	43.76%		258.91	
								(397)	397	(198.50)	198.50	(110.00)		110.00	(175.46)		175.46	(258.91)	258.91
34	224149600: Conversion of Metre Gauge Line into Dual Gauge Line from Parbatipur to Kaunia Section of Bangladesh Railway.(LoC) (01.01.2018 to 31.12.2022), CE (West), Md. Afzal Hossain, Mobile: 01711506102	168321.20						2											
		136723.99																	
		31597.21						2											
								(2)	2										
35	222004400: Feasibility Study for Important Projects of West Zone.(GoB) (01.01.2018 to 30.06.2019), Addl. CE (Track) (West), Md. Abu Jafar Miah, Mobile: 01711691573	991.83						175											
		991.83						175											
								(175)	175										
36	224269100: Construction of Broad Gauge Rail Line From Madhukhali to Magura Via Kamarkhali.(GoB) (01.05.2018 to 30.04.2022), Addl. CE (Track) (West), Md. Abu Jafar Miah, Mobile: 01711691574	120249.35						600											
		120249.35						600											
								(600)	600										

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2018-2019)			RADP Allocation (2018-2019)		Released of fund (2018-2019)		Financial progress (% of Total RADP)									
			Target (%)	April-2019	Current Year	Cumulative Since Beginning	Total		Total		April-2019			Current Year (2018-2019)			Cumulative since beginning		
							P.A.	CD VAT	P.A.	CD VAT	P.A.	%	CD VAT	P.A.	%	CD VAT	P.A.	%	CD VAT
							Others	Capital	Others	Capital	Others	%	Capital	Others	%	Capital	Others	%	Capital
							(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	
(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)	(RPA)				
(Figures in Lakh Taka)																			
37	222006000: Feasibility study for construction of a railway link to proposed Bay Terminal at Potenga, Chittagong.(GoB) (01.04.2018 to 31.03.2019), CE (East), Md. Abdul Jalil, Mobile: 01711506101	452.76 452.76					31 31 (20)												
38	224269000: ROLLING STOCK OPERATIONS IMPROVEMENT PROJECT OF BANGLADESH RAILWAY (ROLLING STOCK PROCUREMENT) (ADB) (01.07.2017 to 30.06.2021), CME (Project), Md. Harun-Or-Rashid, Mobile: 01711692981	360207.47 283954.75 76252.72					41174 39112 2062 (1897)		1979.50		29031.51 28522.98 508.53 (3.88)	70.51% 72.93% 24.66%		29035.22 28522.98 512.24 (7.59)	70.52% 72.93% 24.84%		29035.22 28522.98 512.24 (7.59)	8.06%	
39	224269200: CONSTRUCTIONS OF DOUBLE LINE TRACK BETWEEN KHULNA-DARSANA JUNCTION SECTION OF BANGLADESH RAILWAY (LoC) (01.01.2018 to 31.12.2022), CE (West), Md. Afzal Hossain, Mobile: 01711506102	350675.48 268992.79 81682.69					2 2 (2)												
40	224248700: Construction of New Rail Line from Ishwardi to Ruppur Atomic Center.(GoB) (01.04.2018 to 30.06.2020), Addl. CE (Bridge) (West), Ashadul Haque, Mobile: 01711691574	33597.03 33597.03	45.00%	4.33%	35.23%	35.23%	15000 15000 (25)		14983.00		1810.69 1810.69	12.07% 12.07%		5560.69 5560.69	37.07% 37.07%		5560.69 5560.69	16.55%	
41	222006100: Feasibility Study and Details Design for Construction of New Broad Gauge Railway line from Darshana to Meherpur via Damurhuda & Mujibnagar.(GoB) (01.09.2018 to 31.08.2020), Addl. CE	1248.13 1248.13					1 1 (1)												
42	224270300: Construction of Broad Gauge Rail line between Chilahati and Chilahati Border for connectivity with India.(GoB) (01.08.2018 to 31.01.2021), DEN-2, PXC, Md. Ariful Islam, Mobile:	8016.94 8016.94					1000 1000 (15)												
43	224270200: Installation and	6871.78					1231		1231.00		1.02	0.08%		1.02	0.08%		1.02	0.01%	

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2018-2019)			RADP Allocation (2018-2019)		Released of fund (2018-2019)		Financial progress (% of Total RADP)									
			Target (%)	April-2019	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	April-2019			Current Year (2018-2019)			Cumulative since beginning		
							P.A.	Others	P.A.	Others	P.A.	%	Others	P.A.	%	Others	P.A.	%	Others
							GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue				
(Figures in Lakh Taka)																			
	commissioning of optical fiber based telecommunication system along the 575 km secondary lines of Bangladesh Railway.(GoB) (01.07.2018 to 30.06.2020), CSTE (Telicom), Project, Benu Ranjan Sharke, Mobile: 01711691603	6871.78				1231	1207	1231.00		1.02	0.08%		1.02	0.08%		1.02			
						(24)	24	(1231.00)	1231.00	(1.02)		1.02	(1.02)		1.02	(1.02)	1.02		
44	224269900: Construction of Dual Gauge Railway Line from Bogra to Shahid M. Mansur Ali Station, Sirajganj of Bangladesh Railway.(LoC) (01.07.2018 to 30.06.2023), PD (3rd & 4th Line), Md. Shahidul Islam, Mobile: 01715313510	557970.15 314659.81 243310.34				1													
						(1)	1												
45	224271800: Construction of Dual Gauge Double line between Joydebpur-Ishurdi section of Bangladesh Railway.(China) (01.01.2019 to 31.12.2024), CE (Project), Md. Arifuzzaman, Mobile:	1425061.39 549385.60 875675.79				35													
						35	5												
						(30)	30												
TOTAL INVESTMENT PROJECTS		12495258.67 7368847.14 5126411.53 (33604.51) (64183.39)				778089	16293	202538.18	14140.49	102627.67	13.19%	1679.80	306915.70	39.44%	8271.87	2523563.27	20.20%	41978.67	
						488104	36628		3642.00	85282.44	17.47%		234772.24	48.10%	2178.99	1061411.78		82426.70	
						289985	708808	202538.18	169564.00	17345.23		89277.23	72143.46		271277.27	1462151.49		2415651.00	
						(50133)	69281	(32974.18)	32974.18	(8417.57)		13350.44	(25548.76)		35638.43	(64540.02)		107912.27	
						(330387)							(28619.33)			(38315.94)			

(B) Technical Assistance (TA) PROJECTS :

46	223010100: Technical Assistance for Dhaka-Chittagong-Cox's Bazar Rail Project Preparatory Facility.(ADB) (01.07.2015 to 30.06.2019), Addl. CE (Bangabandhu Sheikh Mujib Railway Bridge), Md. Saidur	21264.31 16334.90 4929.41	37.00%	2.00%	17.00%	70.00%	6398		956.46		480.38	7.51%		2247.31	35.13%		7320.65	34.43%	
							5000				375.74	7.51%		1753.44	35.07%		5740.56		
							1398	3	956.46	2.50	104.64	7.48%	375.74	493.87	35.33%	375.74	1580.09		375.74
							(1395)	6395	(953.96)	953.96	(104.64)		104.64	(493.87)		1871.57	(1580.09)		6944.91
47	223010300: Technical Assistance for Capacity Development of Bangladesh Railway for Project Implementation.(ADB) (01.07.2015 to 30.06.2019), GM (ALDLP), D.N. Mazumdar, Mobile: 01711564575	790.00 778.00 12.00	40.00%		14.00%	74.00%	210							67.00	31.90%		525.79	66.56%	
							206							67.00	32.52%		525.79		
							4												
							(4)	210								67.00			525.79
48	223035700: TECHNICAL ASSISTANCE FOR CAPACITY	808.40					50							32.70	65.41%		54.50	6.74%	

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2018-2019)			RADP Allocation (2018-2019)		Released of fund (2018-2019)		Financial progress (% of Total RADP)												
			Target (%)	April-2019	Current Year	Cumulative Since Beginning	Total		Total		April-2019			Current Year (2018-2019)			Cumulative since beginning					
							P.A.	CD VAT	P.A.	CD VAT	P.A.	%	CD VAT	P.A.	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
							Others	Capital	Others	Capital	GoB	Capital	GoB	Capital	GoB	Capital	GoB	Capital	GoB	Capital	GoB	Capital
(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue			
(RPA)																						
(Figures in Lakh Taka)																						
	DEVELOPMENT OF BANGLADESH RAILWAY FOR IMPLEMENTATION OF CONSTRUCTION OF SINGLE LINE DUAL GAUGE RAILWAY TRACK FROM DOHAZARI TO COX'S BAZAR VIA RAMU AND RAMU TO GUNDUM NEAR MYANMAR.(ADB) (01.01.2018 to 31.12.2024), PD (DHZ-Cox's Bazar), Md. Mofizur Rahman, Mobile: 01755500468	803.40				50							32.70	65.41%		54.50						
		5.00																				
							50								32.70				54.50			
	TOTAL OF T.A. PROJECTS	22862.71				6658		956.46		480.38	7.22%		2347.01	35.25%		7900.94	34.56%					
		17916.30				5256				375.74	7.15%		1853.14	35.26%		6320.85						
		4946.41				1402	3	956.46	2.50	104.64	7.46%	375.74	493.87	35.23%	375.74	1580.09			375.74			
						(1399)	6655	(953.96)	953.96	(104.64)		104.64	(493.87)		1971.27	(1580.09)			7525.20			
	GRAND TOTAL (A + B)	12518121.38				784747	16293	203494.64	14140.49	103108.05	13.14%	1679.80	309262.71	39.41%	8271.87	2531464.21	20.22%		41978.67			
		7386763.44				493360	36628		3642.00	85658.18	17.36%		236625.38	47.96%	2178.99	1067732.63			82426.70			
		5131357.94				291387	708811	203494.64	169566.50	17449.87	5.99%	89652.97	72637.33	24.93%	271653.01	1463731.58			2416026.74			
		(33604.51)				(51532)	75936	(33928.14)	33928.14	(8522.21)		13455.08	(26042.63)		37609.70	(66120.11)			115437.47			
		(64183.39)				(330387)							(28619.33)		(38315.94)							